

कार्यालय
कार्यपालक अभियंता, ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक 1543/313 दलसिंहसराय / दिनांक 20.9.2023

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
सचिव -सह- प्राधिकृत पदाधिकारी, बिहार
ग्रामीण पथ विकास एजेंसी पटना।

विषय- **New Maintenance Policy 2018** योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महोदय,


उपरोक्त विषय के संबंध में कहना है कि **New Maintenance Policy 2018** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान हेतु मो-83.33930 लाख की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टियों के अनुरूप है तथा कार्य संतोषप्रद है।


अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन हेतु मो-83.33930 लाख उपलब्ध कराने की कृपा की जाय।

अनु- 1) अधियाचना प्रपत्र।

2) 19ए फॉर्म।

विश्वासभाजन




कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय

FROM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto October.-2023

New Maintenance Policy 2018(MR New)

PHU:- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	New Maintenance Policy 2018 (MR New)	5764.33757	5764.33757	Certified that out of Rs-5764.33757 Lakh Received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-5686.19884 Lakh has been utilized for the New Maintenance Policy 2018 (MR New) Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-78.13873 Lakh remaining unutilized at the end of period under the time of completion
		5764.33757	5764.33757	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-


- Workers have been supervised by Executive Engineer/ Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- Construction materials have been tested
- Measurments have been recorded in the MB's and test check conducted by the
- All other codal formalities have overserved

3. Physical Progress Achieved

- Construction of Road Works
- Construction of CD Works


Sr.DAO

Rural Works Department,
Works Division Dalsinghsarai


Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

Rural Works Department, Works Division Dalsinghsarai

Requisition Format for Scheme II and - MR (3054) Under Bihar Rural Road maintenance Policy 2018

(Initial Rectification and Surface Renewal)

Name of Division : PU(Dalsinghsarai)

Sl No	Package no	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (Lac)	up to date expenditure as per MIS (in Lac)	Requisition Against work done (in lac)	Remarks
					Length (in km)	Amount (in Lac)	Initial Rectification with Surface Renewal (in lac)	5 years Routine Maintenance (in lac)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
3	RM SA DAL/22/0008	T04 Bahua To Sah Tola	32010412023	1474/26/03/22	2.63	143.13	104.17413	29.68772	01NIBD/2023-24/18.04.23	17.01.24	-	3528	25mm	5.10%	0.000000	0.000000	83.33930	
TOTAL					2.625	143.130	104.174	29.688							0.000000	0.000000	83.33930	

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed
- Up-to date Physical Progress has been uploaded in MIS

Sr Divisional Account Officer,
Rural Works Department,
Works Division Dalsinghsarai

Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, दलसिंहसराय

प्रतिवेदन

क्र०सं०	शर्त	अभ्युक्ति
1	मापी पुस्त पर इस आशय का प्रमाण पत्र दर्ज है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।	T04 Bathua To Sah Tola का निर्माण कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।
2	कराये गये कार्यों के सभी अवयवों के अवयववार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन कर्त्तव्य अभियंता, कम से कम 50 प्रतिशत मापी का सत्यापन सहायक अभियंता एवं कम से कम 10 प्रतिशत मापी का सत्यापन कार्यपालक अभियंता द्वारा किये जाने का प्रमाण - पत्र को विभागीय MIS पर अपलोड जाय।	T04 Bathua To Sah Tola का कराये गये कार्यों के सभी अवयवों के अवयववार मापी का सत्यापन कर्त्तव्य अभियंता, सहायक अभियंता एवं कार्यपालक अभियंता द्वारा किया गया है।

19/9/2023
कर्त्तव्य अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सरायरंजन

19/9/23
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सरायरंजन

20/9/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय

43425

Name of Customer: Vijay Infrastructure Private Limited, Machine no: 19192, Road: T04 Barha To Sal Tola, Date: 18/09/23, Section No: 46, Equation: $Y=0.559X+355$

RI C 1874

-2545
100

1006.67

Distance*1000 m

2011.33

2000

AP
19/09/2023
62

AP
19/09/2023
63

20/09/23

Name of the work: T04 Bathua To Sah Tola

Date	Time	Test No	Distance (meter)	Total Distance (meter)	BUMP (cm)	Speed (Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
18/09/2023	10:00:16	46	100	100	21.0 cm	11.7 Km/Hr	2100.0 mm/Km	2221.9	3.08	Good	25.78549	N	85.724018	E	Normal
18/09/2023	10:00:41	46	100	200	23.0 cm	14.2 Km/Hr	2300.0 mm/Km	2399.7	3.3	Good	25.78461	N	85.723792	E	Normal
18/09/2023	10:05:03	46	100	300	25.0 cm	16.0 Km/Hr	2500.0 mm/Km	2577.5	3.52	Good	25.78417	N	85.723756	E	Normal
18/09/2023	10:05:21	46	100	400	23.0 cm	14.4 Km/Hr	2300.0 mm/Km	2399.7	3.3	Good	25.78416	N	85.723759	E	Normal
18/09/2023	10:06:39	46	100	500	26.0 cm	16.6 Km/Hr	2600.0 mm/Km	2666.4	3.63	Good	25.78392	N	85.724464	E	Normal
18/09/2023	10:06:54	46	100	600	25.0 cm	14.3 Km/Hr	2500.0 mm/Km	2577.5	3.52	Good	25.78268	N	85.724369	E	Normal
18/09/2023	10:07:12	46	100	700	28.0 cm	19.8 Km/Hr	2800.0 mm/Km	2844.2	3.84	Good	25.78246	N	85.725919	E	Normal
18/09/2023	10:07:32	46	100	800	24.0 cm	17.4 Km/Hr	2400.0 mm/Km	2488.6	3.41	Good	25.78258	N	85.727024	E	Normal
18/09/2023	10:08:49	46	100	900	21.0 cm	21.1 Km/Hr	2100.0 mm/Km	2221.9	3.08	Good	25.78305	N	85.727177	E	Normal
18/09/2023	10:08:56	46	100	1000	23.0 cm	17.9 Km/Hr	2300.0 mm/Km	2399.7	3.3	Good	25.78339	N	85.727821	E	Normal
18/09/2023	10:09:21	46	100	1100	28.0 cm	14.2 Km/Hr	2800.0 mm/Km	2844.2	3.84	Good	25.78339	N	85.729568	E	Normal
18/09/2023	10:09:54	46	100	1200	27.0 cm	11.3 Km/Hr	2700.0 mm/Km	2755.3	3.73	Good	25.78192	N	85.731641	E	Normal
18/09/2023	10:10:21	46	100	1300	25.0 cm	14.4 Km/Hr	2500.0 mm/Km	2577.5	3.52	Good	25.78085	N	85.733296	E	Normal
18/09/2023	10:10:51	46	100	1400	22.0 cm	12.2 Km/Hr	2200.0 mm/Km	2310.8	3.19	Good	25.78033	N	85.734295	E	Normal
18/09/2023	10:11:01	46	100	1500	26.0 cm	15.8 Km/Hr	2600.0 mm/Km	2666.4	3.63	Good	25.77961	N	85.735821	E	Normal
18/09/2023	10:11:39	46	100	1600	27.0 cm	16.4 Km/Hr	2700.0 mm/Km	2755.3	3.73	Good	25.77937	N	85.736634	E	Normal
18/09/2023	10:12:31	46	100	1700	25.0 cm	14.6 Km/Hr	2500.0 mm/Km	2577.5	3.52	Good	25.77872	N	85.736578	E	Normal
18/09/2023	10:12:26	46	100	1800	27.0 cm	13.7 Km/Hr	2700.0 mm/Km	2755.3	3.73	Good	25.77794	N	85.736572	E	Normal
18/09/2023	10:13:14	46	100	1900	24.0 cm	11.1 Km/Hr	2400.0 mm/Km	2488.6	3.41	Good	25.77723	N	85.736438	E	Normal
18/09/2023	10:13:37	46	100	2000	28.0 cm	17.5 Km/Hr	2800.0 mm/Km	2844.2	3.84	Good	25.77658	N	85.736214	E	Normal
18/09/2023	10:14:21	46	100	2100	26.0 cm	15.2 Km/Hr	2600.0 mm/Km	2666.4	3.63	Good	25.77563	N	85.736034	E	Normal
18/09/2023	10:14:51	46	100	2200	27.0 cm	13.7 Km/Hr	2700.0 mm/Km	2755.3	3.73	Good	25.77499	N	85.735774	E	Normal
18/09/2023	10:15:11	46	100	2300	23.0 cm	11.3 Km/Hr	2300.0 mm/Km	2399.7	3.3	Good	25.77447	N	85.73547	E	Normal
18/09/2023	10:15:59	46	100	2400	21.0 cm	10.05 Km/Hr	2100.0 mm/Km	2221.9	3.08	Good	25.77405	N	85.734682	E	Normal
18/09/2023	10:16:49	46	100	2500	29.0 cm	10.05 Km/Hr	2900.0 mm/Km	2933.1	3.95	Good	25.77407	N	85.734126	E	Normal
18/09/2023	10:16:58	46	100	2600	26.0 cm	10.05 Km/Hr	2600.0 mm/Km	2666.4	3.63	Good	25.77409	N	85.734136	E	Normal
18/09/2023	10:17:10	46	100	2700	28.0 cm	10.05 Km/Hr	2800.0 mm/Km	2844.2	3.84	Good	25.7741	N	85.734147	E	Normal

18/9/2023
19/9/23
20/9/23

IRI Value 3528
Machine ID 19192