

5th Year Maintenance

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name work-	MMGSY Sadak to chimbhumpur				
	Agwara Kadam Nadi Tak				
Agency-	M/S J.B Construction				
Agreement No-	103/SBD/18-19				
D.O.W-	2/11/18				
Date of Completion-	8/4/2019				
(1)	Restoration of Rainwater				
led	2X	4.50	0.90	0.30	2.43m ³
	4X	3.50	0.75	0.40	4.20m ³
	3X	5.50	0.80	0.35	4.62m ³
	2X	6.00	1.25	0.40	6.00m ³
	5X	4.00	1.00	0.35	7.0m ³
	4X	3.50	1.20	0.40	6.32m ³
	3X	6.00	0.95	0.30	5.13m ³
	6X	2.80	0.85	0.35	4.998
	5X	3.60	0.98	0.40	7.056m ³
	9X	2.50	0.75	0.30	5.062m ³
	4X	3.80	0.99	0.40	6.019m ³
	liml = 58.14m ³				59.235m ³
(2)	Maintenance of earthen				
	Shoulder-				
	4X	6.00	0.95		22.8m ²
	2X	8.50	1.20		20.4m ²
	4X	3.80	1.25		19.0m ²
	6X	4.50	0.75		20.25m ²
	9X	10.60	0.98		93.492m ²
	3X	15.00	0.99		44.55m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Providing and laying of hot applied thermoplastic—					
THBP-65		147.60 m ²			
	@ Rs	770.48/m ²			113723=
(5) Patch repair on roadways filled bit holes—					
THBP-66		74.036 m ²			
	@ Rs	264.06/m ²			19550
(6) Maintenance of slab type culverts					
THBP-66		4 No			
	@ Rs	2336.82/each			9347=
(7) Maintenance of 200mm and 1km stone—					
THBP-66		0.74 km			
	@ Rs	728.56/km			539=
					197521=
Material Stone munit					
Earth—		106.534 m ³			SAO
stone chip—		4.910 m ³			CEA
Bitumens—		355.682 kg.			1
					10/1/29

Continuation