

Agree. NO:- 52 MBD/2024-25 [MmGSUY]

Schedule XLV-Form No. 134

Name of road:- Dharmali to Naulakha Hat Pak.

Length- 3.455K.M.]

Executive Engineer

R.W.D. Works Division

Darbhanga-1

DIVISION

Bakari

SUB-DIVISION

M.B.No:- 4192

MEASUREMENT BOOK

Name of cont- Surman Kumar Tha.

1st on A/C bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) N/w: - Dhanauli to Nauvalakha Hat tak.					
(2) Agency: - Suman Kumar Jha at - Vill kishanpur; Nawada Darbhanga - 847201.					
(3) Agreement NO - 04MBD/2024-2025 (MMGSUY).					
(4) Agreement Rate - 08.51% below.					
(5) D.O. Commencement - 14/06/2024.					
(6) D.O. completion - 13/06/2025.					
Item of work done -					
(1) Providing and fixing working bench mark - 03 Nos.					
(2) Providing & fixing reference pillars - 04 Nos per km. = 14 Nos.					
(3) Clearing & grubbing of road land.					
10x30x 2x1.50 =					900 m ²
10x30x 2x1.50 =					900 m ²
10x30x 2x1.50 =					900 m ²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(B) WBM Gr (I) overlay for BT road -					
10x 30x 3.75x 0.075 = 84.375m ³					
10x 30x 3.75x 0.075 = 84.375m ³					
10x 30x 3.75x 0.075 = 84.375m ³					
10x 30x 3.75x 0.075 = 84.375m ³					
10x 30x 3.75x 0.075 = 84.375m ³					
10x 30x 3.75x 0.075 = 84.375m ³					
6x 30x 3.75x 0.075 = 50.625m ³					
1x 20x 3.75x 0.075 = 5.625m ³					
					562.50m ³
Length 24m					

Abstract of cost

(1/1) Constn of working bench				
mate.				
Qty. 03 NOS (vide P-1)				
@ 4977.08/each				214931.00
(2/2) Constn of Refn pillar.				
Qty. 14.0 NOS (U.P. 1)				
@ 2319.06/each				232467.00

Continuation

47398.00



6 B/F - 47398.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
[3/3] Clearing & grubbing of road land.					
Qty - 1.036 Hect (vide p. 2)					
@ 76926.08/Hect				2	79695.00
[4/4] Scratching existing bituminous surface,					
Qty - 10143.75 m ² (v.p. 2)					
@ 20.54/m ²				2	208353.00
[5/5] Constn of embankment with approved material. (lead 1000m)					
= (3651.75 m ² x 40%) v.p. 3					
= 1460.70 m ³ @ 257.972					376817.00
[6/6] Constn of Embankment with approved material. (lead upto 100m).					
= (3651.75 x 60%) v.p. 3					
= 2191.05 m ³ @ 185.28					405958.00
[7/8] Constn of G.S.B by well graded material for pot patch repair.					
Qty - 141.99 m ³ (v.p. 4)					
@ 3616.87/m ³				2	5,13,559.00
Continuation					16,31,780.00

7 B/F - 16,31,780.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(B/g) Providing laying & spreading of WBM 9. m by well graded material.					
Qty. 114.86 m ³ (V.P. 4)					
Qty. 562.50 m ³ (V.P. 5)					
677.36 m ³ @ 5016.60					
					23398044.00
					5029824.00
Add 18% GST					905368.00
Add 1% L. cess					50298.00
Add 10% S. fee					34875.00
					6020365.00
					6020365.00
less B. 51% below (-)					5,12,333.00
This bill amount					5,50,8032.00
Abul 07/08/2024  JG 710/14 AT C & P  07/08/2024 E &					

Continuation