

Pirpainti Vidhansabha Road List RWD,Kahalgaon

SLNo	Block	AC Name	Road Name	Fin Year	Main Work Amount	Agreement Date	Date Of Completion	Length	Name	Work Status	Actual Date of Completion
1	Pirpainti	Pirapainti	RAMNAGAR - KALIPRASAD	2019-20	200.553	12-04-2019	03/09/2020	8.01	Bhola Sharan Singh	Complete	05/07/2023
2	Pirpainti	Pirapainti	Pakariya - Kritaniya	2019-20	102.876	08-05-2020	04/05/2021	4.243	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	31/05/2024
3	Pirpainti	Pirapainti	Shahabad - Salempur	2019-20	241.287	08-05-2020	04/05/2021	8.23	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	25/06/2024
4	Pirpainti	Pirapainti	PMGSY Road Mathurapur topira to Madhepura via Gogatta	2019-20	73.463	08-05-2020	04/05/2021	3.81	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	01/02/2024
5	Pirpainti	Pirapainti	Maheshpur Chowk - T-03 via Daulatpur, Singhari	2019-20	103.702	08-05-2020	04/05/2021	5.48	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	23/03/2024
6	Kahalgaon	Pirapainti	Gopal Pathak To Aadarsh Nagar Phulakiya	2022-23	72.05184	01-05-2023	04/10/2023	1.5	ROHIT KUMAR SINGH	Complete	06/04/2024
7	Pirpainti	Pirapainti	RAJGANJ - MAKRAMPUR	2022-23	148.99419	01-05-2023	04/10/2023	4.15	M/S R K Construction Prop-Rajesh Kumar Singh	Complete	03/10/2023
8	Pirpainti	Pirapainti	Const. of Road from Rifatpur More to Rifatpur Village via Kachu Ram House in Pirpainti Block	2022-23	52.86607	01-05-2023	04/10/2023	2.647	M/S R K Construction Prop-Rajesh Kumar Singh	Complete	20/05/2023
9	Pirpainti	Pirapainti	L059-Badi Dilauri L049 to Binobha Tola (VR43)	2022-23	135.75213	01-05-2023	04/10/2023	2.026	M/S R K Construction Prop-Rajesh Kumar Singh	Complete	04/10/2023

10	Kahalgaon	Pirapainti	Railway Ultapul Janmohammadpur to Nandlalpur Mukhya Sadak tak via Kalgiganj Navtolia	2022-23	111.17787	01-05-2023	04/10/2023	3.38		Complete	16/04/2024
11	Kahalgaon	Pirapainti	NH80 GOGHA - PARSADIH	2022-23	353.27852	9/18/2023	17/06/2024	6.555	SHAILESH KUMAR SINGH	Complete	16/06/2024
12	Kahalgaon	Pirapainti	RCD ROAD - SHANKARPUR KHAWAS	2022-23	258.16378	6/21/2023	20/03/2024	5.07	Dhanlaxmi Constructions Private Limited	Complete	16/07/2024
13	Kahalgaon	Pirapainti	NH 80 (Bishanpur Chowk) to Parsuramchak tak (NEA-NBCC)	2022-23	96.45478	6/21/2023	20/03/2024	1.7	Dhanlaxmi Constructions Private Limited	Complete	16/03/2024
14	Pirpainti	Pirapainti	NH 80 Sadhu Mathia to Bansi Chak	2019-20	55.164	8/26/2020	25/05/2021	3	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	22/07/2023
15	Pirpainti	Pirapainti	NH 80 KISANI COWK - NARAYANPUR	2019-20	83.617	8/26/2020	25/05/2021	4.72	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	31/05/2024
16	Pirpainti	Pirapainti	Rosahanpur - Singhari	2019-20	105.472	8/26/2020	25/05/2021	4.742	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	28/03/2024
17	Pirpainti	Pirapainti	Sarkanda - Sarkanda	2019-20	70.436	8/26/2020	25/05/2021	3.95	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	13/05/2024
18	Pirpainti	Pirapainti	Sonu Tola Kach haria to via Kahalgaon tola PMGSY Road	2019-20	87.593	8/26/2020	25/05/2021	4.46	M/S Royal Enterprises Prop Pawan Kumar Mishra	Complete	01/02/2024
19	Kahalgaon	Pirapainti	L047 - L021 to Mohanpur Gohatta (VR32)	2022-23	101.56753	6/28/2023	27/03/2024	2.375	Rungta Multicon Private Limited	Complete	27/03/2024
20	Kahalgaon	Pirapainti	EKDARIA - DAYALPUR	2022-23	105.65213	6/28/2023	27/03/2024	2.215	Rungta Multicon Private Limited	Complete	06/03/2024
21	Kahalgaon	Pirapainti	Kasari PMGSY to Chandipur Paharia Tola Road	2022-23	121.26644	6/28/2023	27/03/2024	4.918	Rungta Multicon Private Limited	Complete	16/03/2024

22	Kahalgaon	Pirapainti	Murkatiya Chowk to Sarakpur	2022-23	87.08842	6/28/2023	27/03/2024	1.893	Satyendra Kumar Construction Private Limited	Complete	27/03/2024
23	Pirpainti	Pirapainti	L096-PMGSY Pirpainti Babupur Road to Miya Toli (VR72)	2022-23	109.06735	6/28/2023	27/03/2024	1.7	Satyendra Kumar Construction Private Limited	Complete	20/03/2024
24	Pirpainti	Pirapainti	L037-Ganga Rampur to Nawada (VR17)	2022-23	209.49607	6/28/2023	27/03/2024	4.45	Satyendra Kumar Construction Private Limited	Complete	04/03/2024
25	Pirpainti	Pirapainti	L024-L039 to Badluganj (VR19)	2022-23	111.7421	6/28/2023	27/03/2024	2.215	Satyendra Kumar Construction Private Limited	Complete	04/03/2024
26	Pirpainti	Pirapainti	L043-Basantpur to Srimatpur (VR26)	2022-23	120.44121	6/28/2023	27/03/2024	2.585	Satyendra Kumar Construction Private Limited	Complete	14/03/2024
27	Kahalgaon	Pirapainti	PWD Path to Dhanaura hote hue Santhali Tola Sri Mahesh Singh ke Ghar hote hua REO Road tak	2022-23	87.73724	01-05-2023	04/10/2023	1.93	ROHIT KUMAR SINGH	On-going	
28	Kahalgaon	Pirapainti	NH 80 to Maheshamunda High School via Ogrri	2022-23	144.17551	01-05-2023	04/10/2023	4.4	ROHIT KUMAR SINGH	On-going	
29+	Pirpainti	Pirapainti	L055-Gokul Mathura to Babupur tiwari Basa (VR42)	2021-22	129.41092	09-11-2023	10/06/2024	4.68	Rohit Kumar Singh	On-going	
30	Pirpainti	Pirapainti	Pmgsy Pirpaiti Babu Road To Dhoviya Washa	2021-22	102.08849	09-11-2023	10/06/2024	1.7	Rohit Kumar Singh	On-going	
31	Kahalgaon	Pirapainti	L044-Anadipur to Singal Baita (VR29)	2021-22	205.71954	09-11-2023	10/06/2024	4.7	Rohit Kumar Singh	On-going	
32	Pirpainti	Pirapainti	DADAR - MEHARPUR	2023-24	2234.61517	11/14/2023	13/08/2024	17.22	Krishabh Nirman Private Limited	On-going	
33	Kahalgaon	Pirapainti	Kahalgaon Nandlalpur Road to Alampur More Up to Pradhan Mantri Road via Lalapur	2023-24	79.89011	3/15/2024	14/12/2024	1.24	Bibeka Nand Gupta	On-going	
34	Kahalgaon	Pirapainti	L040-Alipur to Kutubpur (VR25)	2023-24	46.71129	3/15/2024	14/12/2024	1.2	Bibeka Nand Gupta	On-going	
35	Kahalgaon	Pirapainti	L068-Banshpati to Baskola (VR54)	2023-24	64.71783	3/15/2024	14/12/2024	1.85	Bibeka Nand Gupta	On-going	
36	Kahalgaon	Pirapainti	Kushapur Bajarang Bali to Mushka Chak	2023-24	113.55338	3/15/2024	14/12/2024	1.957	Bibeka Nand Gupta	On-going	

37	Pirpainti	Pirapainti	Ram Nagar High School to Gobindpur (Bhagwa Tola via Data Singh Tola)	2023-24	107.63204	6/18/2024	17/03/2025	2.8	Ranjeet Kumar	On-going	
38	Pirpainti	Pirapainti	PIRPAINTI - RANI DIYARA	2023-24	100.8419	6/18/2024	17/03/2025	3.25	Ranjeet Kumar	On-going	
39	Pirpainti	Pirapainti	L087-NH-80 Bargama Pahar More to Adibashi tola (VR63)	2023-24	87.03178	6/18/2024	17/03/2025	2.65	Ranjeet Kumar	On-going	
40	Pirpainti	Pirapainti	NH-80 to Kamal Dhorai	2023-24	88.71004	6/18/2024	17/03/2025	2.311	Ranjeet Kumar	On-going	
41	Pirpainti	Pirapainti	L097-PMGSY Athniya Ram Nagar Road to Kamtiya Tola (VR73)	2023-24	49.75742	6/18/2024	17/03/2025	1.32	Ranjeet Kumar	On-going	
42	Kahalgaon	Pirapainti	L028 - Herchandpur to Gamharpur (VR12)	2023-24	74.7301	1/30/2024	29/10/2024	2.128	Dial Developers Limited	On-going	
43	Kahalgaon	Pirapainti	Ladma Khuthari to NTPC Gate No. 01 via Ram Rai Bagicha	2023-24	57.33851	1/29/2024	29/10/2024	1.24	Dial Developers Limited	On-going	
44	Kahalgaon	Pirapainti	Nandlalpur Chowk to Baisa	2023-24	110.67902	1/29/2024	29/10/2024	2.5	Dial Developers Limited	On-going	
45	Kahalgaon	Pirapainti	Shreekant Mandal Ke Ghar to Katoriya	2023-24	77.20126	1/29/2024	29/10/2024	1.77	Dial Developers Limited	On-going	