

1st year Maintenance Bill.

91

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Maintenance of road from					
Chaudharyan chak to Barjapur					
via Barma.					
Agency: - Epitome Construction Pvt. Ltd.					
Agreement No. - 21/SDD/2018-19					
Date of commencement (as per work order): - 25/07/18 (Part A)					
Date of completion (as per work order): - 24/07/19 (Part A)					
Date of actual completions: - 30/04/2020 (Part A)					
Item No-01. Rectification of subgrade					
					$5 \times 10.00 \text{ m} \times 1.50 \text{ m} \times 0.30 \text{ m} \times 1.25 = 28.13 \text{ m}^3$
					$6 \times 8.00 \text{ m} \times 1.10 \text{ m} \times 0.30 \text{ m} \times 1.25 = 19.80 \text{ m}^3$
					$7 \times 12.00 \text{ m} \times 1.00 \text{ m} \times 0.30 \text{ m} \times 1.25 = 31.50 \text{ m}^3$
					$5 \times 8.00 \text{ m} \times 1.20 \text{ m} \times 0.30 \text{ m} \times 1.25 = 18.00 \text{ m}^3$
					$6 \times 10.00 \text{ m} \times 1.20 \text{ m} \times 0.30 \text{ m} \times 1.25 = 24.75 \text{ m}^3$
					$5 \times 12.00 \text{ m} \times 1.20 \text{ m} \times 0.30 \text{ m} \times 1.25 = 27.00 \text{ m}^3$
					$4 \times 7.00 \text{ m} \times 1.30 \text{ m} \times 0.30 \text{ m} \times 1.25 = 13.65 \text{ m}^3$
					$6 \times 10.00 \text{ m} \times 1.40 \text{ m} \times 0.30 \text{ m} \times 1.25 = 31.50 \text{ m}^3$
					$10 \times 7.00 \text{ m} \times 1.00 \text{ m} \times 0.30 \text{ m} \times 1.25 = 26.25 \text{ m}^3$
					$4 \times 5.00 \text{ m} \times 0.70 \text{ m} \times 0.30 \text{ m} \times 1.25 = 5.25 \text{ m}^3$
					$5 \times 9.00 \text{ m} \times 1.20 \text{ m} \times 0.30 \text{ m} \times 1.25 = 20.25 \text{ m}^3$
					$7 \times 9.00 \text{ m} \times 1.00 \text{ m} \times 0.30 \text{ m} \times 1.25 = 10.50 \text{ m}^3$
					$5 \times 6.00 \text{ m} \times 1.10 \text{ m} \times 0.30 \text{ m} \times 1.25 = 12.38 \text{ m}^3$
					$6 \times 5.00 \text{ m} \times 1.00 \text{ m} \times 0.30 \text{ m} \times 1.25 = 11.25 \text{ m}^3$
					Total = 280.21 m ³
					Limit. 278.94 m ³
					20.08.21
					A-E

Continuation

[illegible]