

Name of Area - Construction of road & ed work Pandaul
Races to Ramjuni Mandar-Valligali in
Middle of Musikari Malla for
Schedule XLV-Form No. 134

Date of Start - 10-7-2018 Head - NABARD A.D.C-02-01-2019

R.W.D. Nidadhumbani DIVISION

R.W.D. Pandaul SUB-DIVISION

M.B.N

11/2/15

1921 **Measurement Book** -10-1921

Sri Nirmal Kumar Prasad

4th year Maintenance Bill
Period: - 03.1.2022 to 02.1.2023

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maintenance of Road					
2 CD work from Pandaul Bazar					
to Ram Janki Mandir wali Gali					
in middle of Mushhari Mallahdol					
road.					
Block:- Pandaul.					
Agency:- Sri Nishant Kumar Prasad.					
Agr. No:- 21 SBD/2018-19					
ADOC:- 02-1-2019					
Date of Measurement:-					
Details of work done:-					
① Restoration of grain cuts with					
soil, provision etc all complete job.					
	2	15.00 M	1.00 M	0.30 M	= 9.00 m ³
	4	10.00 M	0.90 M	0.30 M	= 10.80 "
	5	6.00 M	1.10 M	0.30 M	= 9.90 "
	10	3.00 M	1.00 M	0.30 M	= 9.00 "
	16	2.50 M	1.00 M	0.30 M	= 12.00 "
	9	3.00 M	0.80 M	0.30 M	= 6.48 "
				Total	= 57.18 m ³
② Making up of Berms/shoulder,					
stripping excess soil from the					
shoulder surfaces etc all					
complete job.					
	2	30.00 M	2	1.00 M	= 120.00 m ²
	3	25.00 M	2	1.00 M	= 150.00 "
	2	8.00 M	1	1.00 M	= 16.00 "
				Total	= 286.00 m ²

Continuation

4th year Maintenance Bill
Period - 3.1.22 to 2.1.2023

Abstract 38 of cost

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maintenance of Road					
2nd work from Pandaul -					
Bazar to Ram Janki wali					
Gali in middle of Mushhari					
Mallah to road.					
Block:- Pandaul.					
Agency:- Sri Nishant Kumar Prasad					
At Sakari Purani Bazar.					
P.O.P.S. Sakari, Dist:- Madhubani					
Aggr. No:- 21 SBD/2018-19					
A.D.O.C. 02-1-2019					
Details of work done:-					
(1) Restoration of rain-					

	Cuts etc all complete job.			
57.18 M ³	wide TMB P-35			
	@ Rs 359.74/M ³ = Rs 20,570.20			
(2)	Makeup of Berms/			
	shoulders, strip p			
	excess soil from the			
	shoulder surfaces			
	etc all complete job.			
286 M ²	wide TMB P-35			
	@ Rs 53.91/M ² = Rs 15,418.20			
(3)	Repairs of Pot holes filled			
	with 75mm Bit etc all			
	complete job.			
1.41 M ³	wide TMB P-36			
	@ Rs 10686.70/M ³ = Rs 15028.20			

Continuation C.O. Rs 51,070.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B P →	51,070 = 00
(4/4)					
Patch repair over pot					
holes with mix seal-					
Surface etc all					
complete job.					
18.75 m ²	wide	TMB	P-37		
@ Rs 275.64/m ²				= Rs	5168 = 00
(5/5)					
Patch repair over bitu-					
minous surface with					
mix seal surfacing					
etc all complete job.					
18.375 m ²	wide	TMB	P-36		
18.75 m ²					
@ Rs 285.83/m ²				= Rs	5,252 = 00
(6/8)					
Maintenance of C.D -					
work etc all complete					
job.					
1 NO.	wide	TMB	P-36		
@ Rs 2287.24 each				= Rs	2287 = 00
(7/9)					
Maintenance of Road -					
Signs etc all comp-					
lete job.					
0.13 km	wide	TMB	P-36		
@ Rs 1067.44/km				= Rs	136 = 00
(8/10)					
Maintenance of road					
and km stone etc					
all complete job.					
0.15 km	wide	TMB	P-36		
@ Rs 647.56/km				= Rs	99 = 00
				C.C →	64,012 = 00

Continuation

Material Statement	
Earth	→ 100.08 m ³
Stone chips	→ 3.23 m ³
Bitumen Emulsion (SS)	→ 16.82 kg
Bitumen Emulsion (RS)	→ 6.42 kg
Bitumen (S-90)	→ 188.31 kg

~~11/11~~
 4/1/2023

Continuation

Continuation