

MMSY अर्थात् Const. of Road from -
Pmgsy Dargah to Karbeya Dakshin -
-Tola 15 (Apparent No. 221/502/11151-11-22

Schedule XLV Form No. 134.

Name of Agency:- Sonu Kumar Tejashvi

Const. Cost:-

Maint. Cost:-

Total:- 4650851=

DIVISION

ARARIA

SUB-DIVISION

Date of Commence:- 22-01-22
Date of Completion:- 21-10-22

Palasi

Measurement Book

2593

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. P/W & fixing of working benchmark pillars					
0.550 Km (Q.V.T.M.B P-01)					
@ Rs. 37518.92/Km					Rs. 20635/-
2. clearing and grubbing road land (by manual means)					
0.19 Ha (Q.V.T.M.B P-01)					
@ Rs. 52970.33/Ha					Rs. 10064/-
3. Excavation for roadways in soft using manual means for carrying of cut earth					
47.25 m ³ (Q.V.T.M.B P-2)					
@ Rs. 130.83/m ³					Rs. 6182/-
4. Const. of Embankment with approved material deposited from roadways cutting.					
28.35 m ³ (Q.V.T.M.B P-2)					
@ Rs. 30.23/m ³					Rs. 857/-
5. Excavation for road work in soft with hydraulic excavator.					
47.25 m ³ (Q.V.T.M.B P-3)					
@ Rs. 75.57/m ³					Rs. 3571/-
6. Const. of Embankment for 1000 m lead.					
7.93 m ³ (Q.V.T.M.B P-3)					
@ Rs. 190.57/m ³					Rs. 151122/-
					Rs. 192431/-

Continuation

B.R. 132431/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/8) For 100 m lead, 732 m ³ (Q.V. Table p-3) @Rs. 149.08/m ³ — Rs. 109126/-					
(8/10) Const. of granular sub base by providing well graded material. 109.020 m ³ (Q.V. Table p-4) @Rs. 3462.91/m ³ — Rs. 377526/-					
(9/11) P.V. laying, spreading and compacting stone aggregate of specific size 154.685 m ³ (Q.V. Table p-5) @Rs. 4363.32/m ³ — Rs. 674940/-					
(10/15) Const. of granular sub base by providing well graded material in P.C. 37.05 m ³ (Q.V. Table p-4) 37.010 m ³ @Rs. 3462.91/m ³ — Rs. 128162/-					
(11/35) P.V. & fixing of typical massy informative sign board with logo. 2 nos. (Q.V. Table p-5) @Rs. 9838.60/each — Rs. 19677/- Rs. 1501862/-					

Continuation

Material Statement

①	E/W	—	1525 m ³
②	Stone metal	—	305.82 m ³
③	Coarse sand	—	52.57 m ³
④	Screening	—	37.13 m ³

~~North~~
21/12/23
OF

~~Pool~~
22/12/23
h

Scanned with CamScanner