

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल खड़गपुर-तारापुर

मो-8988918854

ई मेल - ee.kh.taraour.cd2@gmail.com

पत्रांक 103 (नई) तारापुर
प्रेषक,

दिनांक 16 / 01 / 2024

ई0 मिथिलेश कुमार
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, खड़गपुर-तारापुर।

सेवा में,

नोडल पदाधिकारी (MR3054)
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष New ManIntenance Polcy 2018 अंतर्गत 5 पथों के निर्माण कार्यों का
महाशाय भुगतान हेतु अधियाचना के संबंध में।

उपर्युक्त प्रासंगिक विषय के संबंध में कहना है कि शीर्ष New ManIntenance
Policy 2018 अंतर्गत 5 पथों के निर्माण कार्यों का भुगतान हेतु अधियाचना विहित प्रपत्र में रांलग्न
कर समर्पित किया जा रहा है।
अनु0-यथोक्त

विश्वासभाजन

ई0 मिथिलेश कुमार
कार्यपालक अभियंता

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION ,KHARAGPUR-TARAPUR,(MUNGER)

FORM GFR19 A

(See Government Of India's Decesion (1) Below Rule 150)

(Form Of Utilization Certificate up To The Month Of Up To January .2024)

(MR New Maintenance Policy 2018)

SL. No.	Name Of Scheme/Purpose	Sanctioned with Date	Sanctioned Amounts(In Lacs-Rs.)	Amount Recived(IN Rs. Lacs)	Particulars
1	Construction of Rural Road & Bridge underMR New Maintenance Policy 2018	Ltr. No. 35 Dt. 13.10.2022 Ltr. No.47 dt 24.11.2022 Ltr. No.04 dt 10.01.2023 Ltr. No.10 dt 27.01.2023 Ltr. No.21 dt 20.02.2023 Ltr. No.33 dt 07.03.2023 Ltr. No.56 dt 28.03.2023 Ltr.No.78 dt 24.05.2023 Ltr.No.85 dt 14.06.2023 Ltr.No.92 dt 28.06.2023 Ltr.No.100 dt 14.07.2023 Ltr.No.106 dt 02.08.2023 Ltr.No.147 dt 01.11.2023	9806.81306	9806.81306	Certified that out of Rs.9806.81306 Lakh received up to date in Favour of Executive Engineer, RWD, Kharagpur-Tarapur Sum of Rs.9604.66124 Lakh has been Utilized for the Purpose of MR New Maintenance Policy 2018 Program Fund Scheme as given in the margin for Which it was sanctioned and that the balance of Rs. 202.15182 Lakh remaining Utilized amount at the end of the period Under.

- 2 Certified that I have satisfied myself that the condition on which the grants in aid was sanctioned have been duly fulfilled /are being fulfilled And that I have exercised the checks to see that the money was actually utilized for which it was sanctioned.

Divisional Account Officer
Rural Works Department
Works Division Kharagpur-Tarapur


Executive Engineer
R.W.D. (W) Div, Kharagpur-Tarapur
(Munger)

**Office Of The Executive Engineer
Rural Works Department
Works Division, Kharagpur-Tarapur**

Requisition Format for Scheme Head - NIR(3654) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative		Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in Km)	Thickness of Bitumen Layer in mm	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	R/W/ N/A/ 210001	PWD Road Kharagpur Jamui (Bansura) - Gaudin Teen Nib	SL/20001/2018	2076 27.09.2021	12.500	995.85000	1028.54197	142.27798	200002/2022-23 29.09.2022	28.09.2023	16.10.2023	2687	SDBC-25mm Thickness of PCC Layer in 100 mm	SDBC-5.0	806.53475	806.53475	142.00772	Completed
2	R/W/ N/A/ 210001	LAB9 BANBAR - LOHARA	2000000011	463 04.07.2022	1.740	106.27100	91.51568	18.2172	200002/2022-23 15.12.2022	14.09.2023	16.10.2023	3067	SDBC-25mm Thickness of PCC Layer in 100 mm	SDBC-5.0	86.94777	86.94478	4.57070	Completed
3	R/W/ N/A/ 210001	LAB9-T02 GANDEI BANAHARA ROAD TO ADABASI TOLA BANARHOLA (TRACK29)	2000000003	463 04.07.2022	2.220	123.46100	98.50077	26.42402	200002/2022-23 15.12.2022	14.09.2023	18.06.2023	3258	SDBC-25mm Thickness of PCC Layer in 100 mm	SDBC-5.0	85.97002	83.72967	6.77110	Completed
4	R/W/ N/A/ 210001	LAB9-T02 GANALI BANAHARA TO BARDHA (TRACK29)	2000000017	463 04.07.2022	1.600	97.86700	84.21778	17.30429	200002/2022-23 15.12.2022	14.09.2023	18.06.2023	3113	SDBC-25mm Thickness of PCC Layer in 100 mm	SDBC-5.0	88.01317	79.57378	4.20461	Completed
5	R/W/ N/A/ 210001	LAB9-T04 RAJABANI TALAB TETIVA TO JAGATPURA (TRACK29)	2000000008	463 04.07.2022	1.900	120.90000	94.60081	19.49908	200002/2022-23 15.12.2022	14.09.2023	16.06.2023	3101	SDBC-25mm Thickness of PCC Layer in 100 mm	SDBC-5.0	89.91565	86.62391	4.72516	Completed

Divisional Account Officer
Rural Works Department
Works Division Kharagpur-Tarapur

Executive Engineer
Rural Works Department
Works Division Kharagpur-Tarapur

[Signature]
16/11/24

Name of work : L045-T04 RAJARANI TALAB TETIYA TO JAGATPURA
(TRACK45)

Name of customer : S B Engicon Private Limited

(R)Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMF(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
24/05/23	16:53:23	77	100	100	32.0 cm	38.1 Km/Hr	3200.0 mm/Km	3326	4.42	Good	25.0523005	N	86.5791330	* E	Normal
24/05/23	16:53:39	77	100	200	26.0 cm	21.8 Km/Hr	2600.0 mm/Km	2744	3.72	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:53:55	77	100	300	26.0 cm	23.6 Km/Hr	2600.0 mm/Km	2744	3.72	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:54:23	77	100	400	31.0 cm	33.2 Km/Hr	3100.0 mm/Km	3229	4.3	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:54:52	77	100	500	28.0 cm	32.3 Km/Hr	2800.0 mm/Km	2938	3.95	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:55:20	77	100	600	32.0 cm	32.8 Km/Hr	3200.0 mm/Km	3326	4.42	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:55:47	77	100	700	29.0 cm	33.1 Km/Hr	2900.0 mm/Km	3035	4.07	Good	25.0523005	N	86.5791330	E	Normal
24/05/23	16:56:09	77	100	800	27.0 cm	36.0 Km/Hr	2700.0 mm/Km	2841	3.84	Good	25.0477419	N	86.5840998	E	Normal
24/05/23	16:56:29	77	100	900	29.0 cm	18.0 Km/Hr	2900.0 mm/Km	3035	4.07	Good	25.0474214	N	86.5848169	E	Normal
24/05/23	16:56:55	77	100	1000	26.0 cm	34.4 Km/Hr	2600.0 mm/Km	2744	3.72	Good	25.0469942	N	86.5856485	E	Normal
24/05/23	16:57:15	77	100	1100	24.0 cm	37.2 Km/Hr	2400.0 mm/Km	2550	3.49	Good	25.0462332	N	86.5857630	E	Normal
24/05/23	16:57:32	77	100	1200	32.0 cm	20.8 Km/Hr	3200.0 mm/Km	3326	4.42	Good	25.0451231	N	86.5858088	E *	Normal
24/05/23	16:57:51	77	100	1300	28.0 cm	19.0 Km/Hr	2800.0 mm/Km	2938	3.95	Good	25.0442915	N	86.5857630	E	Normal
24/05/23	16:58:10	77	100	1400	37.0 cm	18.9 Km/Hr	3700.0 mm/Km	3810	4.99	Good	25.0433073	N	86.5863276	E	Normal
24/05/23	16:58:27	77	100	1500	33.0 cm	21.3 Km/Hr	3300.0 mm/Km	3423	4.53	Good	25.0433073	N	86.5863276	E	Normal
24/05/23	16:58:45	77	100	1600	31.0 cm	20.2 Km/Hr	3100.0 mm/Km	3229	4.3	Good	25.0433073	N	86.5863276	E	Normal
24/05/23	16:59:06	77	100	1700	35.0 cm	37.6 Km/Hr	3500.0 mm/Km	3616	4.76	Good	25.0433073	N	86.5863276	E	Normal
24/05/23	16:59:47	77	100	1800	30.0 cm	38.6 Km/Hr	3000.0 mm/Km	3132	4.19	Good	25.0433073	N	86.5863276	E	Normal
24/05/23	16:59:57	77	100	1900	28.0 cm	38.6 Km/Hr	2800.0 mm/Km	2938	3.95	Good	25.0433073	N	86.5863276	E	Normal

Average-UV - 3901

BL
08/06/23

08/06/23

08/06/23

08-06-23

B Engicon Private Limited, Machine no: 19213, Road: L045-T04 RAJARANI TALAB TETIVA TO JAGATIPURA (TRACK45), Date: 24-05-23, Section No: 77, Equa



OK
28/06/23

21/06/23
SIC

21/06/23
SIC

21/06/2023