

				1.	
—	Name of work -				
रास्ता	Situation of work -				
मार्ग ले	Agency by which work is executed -				
—	Date of measurement -				
—	No. and date of agreement.				
०.०	(These four lines should be repeated at the commencement of the measurements relating to each work).				
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Ist on A/C Bill				
	Name of work - Siswan Siswan				
	main road to Morvan				
	Horizontal fall under				
	M M GSY				
	Name of Agency - Smt Madhu				
	Kumarsi village + Post				
	Rith dist - Saran				
	Agreement No - 15	SBD	/2020-21		
	Agreement value - 531082/-				
	date of workorder - 30-7-2020	5-9-2020	Recd		
	date of complete - 29-4-2021				
	date of measurement - 28-1-2021				
	date of Entry - 28-1-2021				
	Record Entry				
(1)	prevailing fixings				
	working benchma				
	pillars				0.700KM

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st year main berm					
Name of work	construction of road				per m² 5000
	Siswan Main take to Mohanpur				
	Hanjan take				
Agency	Govt. Mukti Kumaon				
Agt No	15 SBD/2020-21				
Actual date of completion				10.4.2022	
1st year maint. period	11.4.22			to 10.4.23	
Date of entry	10.9.23				
<i>Work done</i>					
(1) Restoration of rain cuts					
with soil					
4 x	7.50 x 0.90 x 0.30 =			8.10 M³	
2 x	11.0 x 0.90 x 0.30 =			5.94 M³	
3 x	9.75 x 0.90 x 0.30 =			7.90 "	
6 x	8.50 x 0.90 x 0.30 =			13.77 "	
				Total	35.71 M³
(2) Making up of Berms/shoulder					
stripping excess soil					
5 x	11.20 x 0.90 =			50.40 M²	
4 x	14.25 x 0.90 =			51.30 "	
1 x	12.90 x 0.90 =			11.61 "	
				Total	113.31 M²
(3) Repair of pot patch with					
M.S.S					
6 x	0.75 x 0.50 =			2.25 M²	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	A	B	C	
		3 X 2.50	X 0.45	2	2.25 m ²
		4 X 0.90	X 0.90	3	3.24 m ²
					Total 5.49 m ²
(1) Cutting off branches of tree					1 No
					10.9.23
					JE
(2) Restoration of Raincubes					
	width	soil	- - -	-	
	Qty	wide	TMB	P/29	
	35.71 m ²				
	Unit 35.64 m ²	@ P	379.59/m ²	- P	13452.00
(3) Making up of Boxes					
	113.31 m ²	Qty wide	TMB	P/29	
	Unit 112.50 m ²	@ P	56.81 m ²	- P	6391.00
(4) Repair of Pot patch with M.S.S					
	Qty	wide	TMB	P/30	
	8.865 m ²	@ P	275.33/m ²	- P	2441.00
(5) Cutting of branches of tree					
	Qty	wide	TMB	P/30	
	1 No	@ P	106.12/each	- P	106.00
					22390.00
less 0.6% for below					137.00
					22253.00

Continuation

10.9.23

JE.