

M11115Y Road to Khoranpur Path
(Maintenance)

Schedule XLV-Form No.-134

Executive Engineer
Rural Works Department
Works Div. Marhaura

DIVISION

~~Marhaura~~ MASRAKH SUB-DIVISION
933

MEASUREMENT BOOK

M115 DD Construction Prop - Devanti Devi

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint. of Road from mmbsy Road To Kheiranpur					
Name of Agency:- m/s D.D. Construction					
Agreement No:- 03/mmbsy-fcn/SRD/ 2020-21					
Date of start:- 26/05/2020					
Actual Date of Compl:- 9/4/2022					
Date of Entry:- 15/04/2024					
1) Restoration of Raincuts/Berm with Soil. —					
$2 \times 11 \text{ Nos} \times 9.0 \times 1.125 \times 0.30 = 66.80 \text{ m}^3$					
$2 \times 2 \text{ Nos} \times 4.0 \times 1.125 \times 0.30 = 5.40 \text{ m}^3$					
Total = 72.20 m ³					
2) Making up of Berms/ shoulder, stripping excess Soil —					
$2 \times 11 \text{ Nos} \times 15.0 \times 1.125 = 371.25 \text{ m}^2$					
$3 \text{ Nos} \times 10.0 \times 1.125 = 33.75 \text{ m}^2$					
Total = 405.00 m ²					
Limit Qty = 401.63 m ²					
3) Premix Carpet with Sed. Coat. Type B to Patch repair Over Bituminous Surface. —					
$30 \text{ Nos} \times 1.80 \times 0.80 = 36.0$					
$36 \text{ Nos} \times 0.90 \times 0.60 = 19.44$					
Continuation Total = 55.44					
G. M. J. K. 10/04/2024 JE					

ABSTRACT OF COST

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1) Restoration of Rain catch
Berms with Soil.

Qty = 72.20 m³ (vide TMB, Pg-4)

@ 192.12 Rs/m³ — Rs 13871.20

2) Making up of Berms/
Shoulder, stripping excess
Soil.

Qty 2401.63 m² (vide TMB, Pg-4)

@ 58.37 Rs/m² — Rs 23443.20

3) Patch repair Over bitu-
mous Surface with 20mm
PMC with Seal Coat.

Qty = 55.44 m² (vide TMB, Pg-4)

@ 616.17 Rs/m² — Rs 34,160.20

22

Total = 71,474.20

Add GST @ 12% +) = 8577.20

Add L.C. @ 1% +) = 715.20

Total = 80,766.20

[Signature]
10/04/2024
JE

[Signature]
11-4-24
A-E