

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maint of Road from Gorapal Garay to Pangari					
Agency - Sant. Poomsila					
Agg No - 07 SBP/2019-20					
Actual Comp - 26/11/2020					

(1) Restoration of Rain Cuts

5x9.00x1.00x300 =	13.50m ³
3x8.00x.90x.300 =	6.48m ³
6x5.00x.60x.300 =	5.40m ³
7x9.00x.40x.300 =	7.56m ³
6x18.00x.30x.300 =	9.72m ³
3x15.00x.60x.300 =	8.10m ³
6x5.50x.50x.300 =	4.95m ³
3x4.00x.50x.300 =	1.80m ³
	57.51m ³

(2) Maint of earthen shoulder.

8x6.00x1.00 =	48.00m ³
9x11.00x.900 =	89.10m ³
10x5.00x.800 =	40.00m ³
6x12.00x.600 =	43.20m ³
3x8.00x1.00 =	24.00m ³
10x6.00x.700 =	42.00m ³
	286.30m ³

Continuation.

(1) Repair of 1/2" of both
Culverts

$$= 57.5 \text{ m} \times 1.2 = 69 \text{ m} \times 1.2 = 82.8 \text{ m}$$

(2) Maintⁿ of earthen
shoulders

$$= 286.30 \text{ m} \times 1.2 = 343.56 \text{ m}$$

(3) Repair of pot holes

$$= 32.00 \text{ m} \times 1.2 = 38.4 \text{ m}$$

(4) Maintⁿ of WBV Road

$$= 32.00 \text{ m} \times 1.2 = 38.4 \text{ m}$$

(5) Patch repair on already
filled

$$= 22.00 \text{ m} \times 1.2 = 26.4 \text{ m}$$

(6) Maintⁿ of Road gutter

$$= 140.00 \text{ m} \times 1.2 = 168 \text{ m}$$

(7) Maintⁿ of Road gutter

$$= 63.00 \text{ m} \times 1.2 = 75.6 \text{ m}$$

$$= 385995 = \text{Rs}$$

$$47013.45 + 45 = 47058.45$$

Total

Rs