

Agro-40 S.B.D/2018-19
Sri Ranjeet K. Ranjani

Pirralhi M.M.G.S.Y To Pauri Haripur
Tola Haripur M.M.G.S.Y (S.C.)
Schedule XLV-Form No. 134

Khagaria S.C. DIVISION

Alauli SUB-DIVISION

Measurement Book

1006

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const ⁿ of Road from					
Pirahi Muddy Path to Parri					
Harigan Gola.					
Name of Agency:- Rampart Kuma Rangan.					
No. of Agreement- 40 SBT/2018-19					
Date of work order- 6/03/2019					
Actual Date of Completion:- 07/09/2019					
(Const ⁿ of work)					
1. Restoration of Raincuts/Born					
with soil - - - do					
	1x12	7.20	0.80	0.70	48.38 m ²
	1x8	6.40	0.70	0.60	21.50 m ²
	1x12	9.10	$\frac{0.60+0.90}{2}$	0.70	57.33 m ²
	1x13	8.90	$\frac{0.80+0.60}{2}$	0.70	48.59 m ²
	1x9	6.30	$\frac{0.70+0.90}{2}$	0.70	13.60 m ²
					189.04 m ²
2. Make up of Berms/shoulder					
stripping excess soil. do. - -					
	1x8	7.50	0.90	—	54.00 m ²
	1x12	7.40	0.80	—	71.04 m ²
	1x15	8.90	$\frac{0.70+0.90}{2}$	—	106.80 m ²
	1x14	8.90	0.80	—	10.08 m ²
	1x11	9.20	0.70	—	73.92 m ²
	1x8	12.80	1.40	—	145.36

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1. Restoration of rain cut/ben with soil do - do					
Qty vide MBP-59					
189.04 m ³ @ 359.76					= 68009.24
2. Making up of Berm/sk stripping excess soil do					
Qty vide MBP-60					
808.62 @ 53.70					= 43423.24
3. Repair of Patch hole with grit WBM do - do					
Qty vide MBP-60					
148.88 @ 314.18					= 46775.24
4. Patch repair over Pot hole with 20 mm Primr					
Qty vide MBP-60					
148.88 @ 238.43					= 35497.24
5. Patch repair over bituminous surface do					
Qty vide MBP-60					
148.88 @ 256.18					= 38140.24
6. Maintenance of CD 204					
Qty vide MBP-61					
1 @ 2287.21					= 2287.21
7. Maintenance of road kerb					

Continuation

Continuation