

अधीक्षण अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य अंचल, मोतिहारी

पत्रांक 586 (अनु०) मोतिहारी, दिनांक 21/03/2024

प्रेषक:-

अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल मोतिहारी

सेवा में,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल ढाका

विषय :-

कार्य प्रमंडल ढाका के अधीन FDR अन्तर्गत पथ के कार्योत्तर तकनीकी स्वीकृति के सम्बन्ध में।

प्रसंग :-

आपका पत्रांक-21 अनु० दिनांक-08.01.2024


महाशय,


उपर्युक्त विषयक कार्य प्रमंडल ढाका के अधीन FDR अन्तर्गत निम्नलिखित पथ का पुनरीक्षित प्राक्कलन कार्योत्तर तकनीकी स्वीकृति उपरान्त आवश्यक कार्रवाई हेतु वापस किया जाता है।

क्र० सं०	पथ का नाम	कार्योत्तर तकनीकी स्वीकृति की राशि (लाख में)
1	Purnahiya Jharokhar Path to Ghorasahan via BRC Bhawan	23.82

अनु०- यथोक्त।

विश्वासभाजन


21-03-2024

अधीक्षण अभियंता
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी

21/03/2024

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रक्सौल।

पत्रांक - ~~123/245~~ / रक्सौल, दिनांक - ~~3/11/2021~~

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, मोतिहारी

विषय :- वर्ष 2023 के बाढ़ में क्षतिग्रस्त पथ को मोटरेबल कराने हेतु किये गये कार्यों की जाँच के संबंध में।

प्रसंग :- अभियंता प्रमुख, ग्रामीण कार्य विभाग, बिहार, पटना के पत्रांक-मु0अ0-4 (मु0) विधि (कार्य)-23-291/2019 4589 पटना, दिनांक-13.11.2021 एवं भवदीय कार्यालय आदेश ज्ञापांक-844 दिनांक-04.10.2021

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के अनुपालन में कार्य प्रमंडल ढाका द्वारा उपलब्ध कराये गये मोटरेबल पथों की सूची में अंकित पथों का अधोहस्ताक्षरी तथा सहायक अभियंता एवं कनीय अभियंता द्वारा निरीक्षण किया गया है। निरीक्षण के दौरान कार्य प्रमंडल ढाका द्वारा प्रतिवेदित पथ में मोटरेबुल कार्य कराया गया है एवं वर्तमान में यातायात चालु है।

सादर सूचनार्थ एवं अग्रेतर कार्रवाई हेतु समर्पित।

अनुलग्नक :- निरीक्षण किये गये पथों की सूची।

विष्वासभाजून

[Signature]
20/11/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।



ग्रामीण कार्य विभाग

Rural Works Department ,Govt.of Bihar

PLAN HEAD-FDR

YEAR 2023-2024

DISTRICT;-EAST CHAMPARAN

BLOCK;-GHORASAHAN

Estimate for Repair of Road breaches (Damaged by Flood)

For Matoribility in **PURNAHIYA JHAROKHAR PATH TO
GHORASAHAN VIA BRC BHAWAN**

ESTIMATED COST;-Rs.2459521.00

Handwritten signature and date: 29/01/24, ER, Raxaul.

Submitted by:

Executive Engineer

RWD WORKS DIVISION

SIKHARNA(DHAKA)

[Type here]

Technical Report

F.D.R.(2023-24)

Name of Road :- PURNAHIYA JHAROKHAR TO
GHORASAHAN VIA BRC BHAWAN

Length of Road :- 0.990 K.M

Name of Block :- GHORASAHAN

Project Head :- F.D.R.(2245)

Damage length :- 283m

Estimated Cost : 2459521.00

For approval
29/01/24
B.G. Raxaul
Sanki Lal Singh

This estimate has been prepared for temporary restoration of the above road damaged due to heavy rain/ Flood/Water logging -2023-24 under instruction of Rule Work Department vide letter no - dated. Brick Bats/Local Sand Basg / Humepipe ' Bamboo Pile / Soile has been provided as per need of the above damaged road .

All items of this estimate has been taken from approved current schedule rate of works circle Motihari . This estimate is submitted for technical approval /Sanction .

Subendrakr
08.01.24
JE

Plat
08/01/2024
AE

Subendrakr
8.1.24
EE

Name of work :- Estimate for Repair of Road breaches (Damaged by Flood) for Motorability in
Purnahiya Jharokhar path to ghorasahan via BRC Bhawan
HEAD:- FDR Length:-

SI No	Name of Item	Unit	QTY	Rata	Amount
			M3	Rs	Rs

1.	Labour for laying dry graded jhama khoa Or stone filter under Brick Pitching in Slope or apron including light ramming Etc. all complete as per approved design. Specification and direction ofE/I	M3	895.46	2165.52	1939136.53
----	--	----	--------	---------	------------

2135.92 1912630.92

2.	Providing and laying RCC NP3 for culaverts On first class bedding of granular material In single/dubal row including fixing collar with CM 1:2 but excluding excavation.....E/I	M	00.00	7297.86	00.00
----	--	---	-------	---------	-------

3.	Sand filling with Appoved Materials Seposited at site from road way cutting and excavation from drain and foundation of other strecture graded and compected as per Technical specification.....E/I	Bag			
----	---	-----	--	--	--

1912630.92

Total(in Rs) 1939136.53

Add S.fee Rs. 151948.81

Add G.S.T@18% 344273.57 Rs. 349044.57

Add Lebour Cess @1% Rs. 19391.36

TOTAL Rs. 2459521.27

23 81 981.62

Say Total Rs-2459521.00

Say 23 82000.00

Subendrakr
03.01.24
J.E

21/03/2024
A.E

21/03/24
E.E

RWD(W)DIVISSION

SIKHARNA(DHAKA)

Post facto J.A/T.S. is accorded for Rs. 23 82000.00

(Twenty Three Eighty two thousand
hundred) only

21/03/2024

S.E. (R.W.D.)
works Circle
Motihar:

21/03/2024

Name of Work:- Estimate for Repair of Road breaches (Damaged by Flood)for
PURNAHIYA JHAROKHAR TO GHORASAHAN VIA
BRC BHAWAN

Appendix -1

Measurement for surfacing the Breach with.....Filling

Sl.No	Chainage Km	Length(m)	Avg.Width (M)	Avg.Depth (M)	Quantity(m3)
	30.00	5.80+5.40/2	0.350	58.80	
	30.00	5.80+5.40/2	0.400	67.20	
	30.00	6.10+5.60/2	0.450	78.97	
	30.00	5.80+5.20/2	0.500	82.50	
	10.00	5.80+5.20/2	0.500	27.50	
	18.00	6.20	0.550	61.38	
	30.00	6.60+6.10/2	0.600	114.30	
	30.00	6.60+6.10/2	0.600	114.30	
	30.00	6.60+6.10/2	0.600	114.30	
	30.00	6.60+6.10/2	0.600	114.30	
	15.00	6.60+6.10/2	0.650	61.91	
TOTAL QTY :- 895.46 (m3).					

Subendrayar
08.01.24
J.E

Wah
08/01/2024
A.E

~~Wah~~
8.1.24
E.E

BRICK BATS PITCHING MANUAL MEANS

6.6.1 WRD Bihar	Labour for laying dry graded Jhama Khoa or stone filter under Brick Pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I.				
	Unit :- Per Cum				
	Taking Output = 2.832 Cum				
	Unskilled Mazdoor	Nos.	3	442.40	1327.20
	Rate for 2.832 Cum				1327.20
	Rate per Cum (Rs.) -				468.64
1.	Suplying for Brick Bats (without Seigniorage Fee)				
A.	Brick Bats with Carriage	Per Cum		1696.88	1696.88
B.	Cost of Labour for Pitching and Light Ramming as per WRD SOR 6.6.1				468.64
	Total (A+B) -				2165.52
	Total Cost per Cum			Rs.-	2165.52