

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction & Five years maintenance of Road & C.D work from Hillga Renu Bamsbys road to Parwalpur undermmgsy (-SC) Tender ID-106962 Year 2021-22					
Name of Agency: Binod Kumar & Address Surya mandir inside South Hillga, Hillga-Nalanda BID ID-456163 Agreement No. S3D- / 2021-22					

Accepted Rate: 0.25/- Bed me	
Agreement Value: 7472449 = 00	
Date of issuance: 09.07.2021	
Road length - 0.925 Km	
MIT No: RUD/mmgsy/ET/06/2020-21	
Intended of completion: 08.07.2022	
Date of measurement -	
RCC Box culvert - 3.0 m span	
① Earthwork in excavation for structures - as per	
Structure: 1 x 6.00 x 4.40 x 2.45 = 64.68	
Return wall 4 x 1.50 x 0.60 x 2.45 = 8.82	
40% extra qty for slope	
② Sand filling in foundation	
Structure: 1 x 6.0 x 4.40 x 0.20 = 5.28	
Return wall 4 x 1.50 x 0.60 x 0.20 = 0.72	

Continuation

Qty = 6.0 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF =	5831270
				less 0.125% below	14578
				Total	5816692
Product previous page					
				(2496679 + 922878)	3419557
					3419557
				Total	2397135

3.29
 28.35

Material statement
only 5/8" or less

① stone metal 64.67 m³

② Coarse sand - 27.63 m³

③ stone metal 318.18 m³

④ Stone screen 77.12 m³

⑤ stone chips 82.39 m³

⑥ Crushable type stone chips - 67.0 m³

⑦ coarse sand - 33.5 m³

Continuation