

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, बगहा-1

पत्रांक: 2107.....

/बगहा-1

दिनांक: 15/11/24..

प्रेषक,

ई० मनीष कुमार
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-1

सेवा में,

अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल बेतिया।

विषय : ग्रामीण कार्य विभाग कार्य प्रमंडल बगहा-1 अंतर्गत बाढ़ से क्षतिग्रस्त पथो नके जाँच के संबंध में।


प्रसंग - आपका पत्रांक-1078 बगहा-1, दिनांक-06.11.24 एवं अभियंता प्रमुख-सह-अपर आयुक्त-सह-विशेष सचिव का पत्रांक-मु०अ०-8 (अनु० एवं उन्नयन) FDR-03-01/2024 106 दिनांक 05-11-2024

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के आलोक में अद्योहस्ताक्षरी के द्वारा बाढ़ से क्षतिग्रस्त पथों का जाँच किया गया। जाँचोपरान्त जाँच प्रतिवेदन पत्र के साथ संलग्न कर अग्रेतर कार्रवाई हेतु भेजी जा रही है।

अनु० यथोक्त

विश्वासभाजन




कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बगहा-1

ज्ञापांक 2107.....

/ दिनांक 15/11/2024.....

प्रतिलिपि - कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल बगहा-2 को सूचनार्थ समर्पित।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बगहा-1

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs:- Er. Vivek Soni (EE RWD Bagaha-2)

Name of Block/Road:- Madhubani / L034 - Kathal Mukhya Path to Yadav toli

A. For Road

1. Damaged Location/Chainage:- At ch - 0.45 km, 0.80 km, 1.5 km, 1.8 km, 1.83 km

2. Damage Length:- 0.50 km

3. Nature of Damage (Length)

(i) Breach:-	4 mtr full & 9.4 mtr partial
(ii) Crust Damage:-	460 mtr
(iii) Only Flank Damage:-	26.6 mtr

Whether traffic fully/Partially obstructed:- Fully obstructed

4. Details of Restoration:-

(i) Material Being Used in Restoration :- Brick bat

(ii) Equipment/Tools Being used in restoration works :- Manual means, Tractor & JCB

(iii) Restored Length (i) In open area :- 13.4 mtr

(ii) In habitation Area :-

(iv) If Restoration work done in habitation Area given Reason :-

B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :- X

(2) No. of Span Damage:- X

(3) Length of Span:- X

(4) Nature of Damage (Pier/Abutment/Wing wall/Approach Road Damage):- X

(5) Details of Restoration:-

(i) Material being used in restoration:- X

(ii) Equipment/Tools being used in restoration works:- X

(iii) Restored Length :- X

Overall Grade of Restoration works (Satisfactory/Unsatisfactory):- Satisfactory

13/11/24
J-E, Madhubani

Signature of Inspector
(office Seal)