

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, बगहा-2

Email Id : - ee.rwd.bagaha2@gmail.com

Mo: -+91 8986915944

पत्रांक:.....

/बगहा-2

दिनांक:

प्रेषक,

ई० विवेक सोनी
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल बगहा-2

सेवा में,

अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल बेतिया।

विषय :

ग्रामीण कार्य विभाग कार्य प्रमंडल बेतिया अंतर्गत बाढ़ से क्षतिग्रस्त पथों नके जाँच के संबंध में।

प्रसंग -

आपका पत्रांक-10.38(प्र) बेतिया, दिनांक-06/11/2024 एवं अभियंता प्रमुख-सह-अपर
आयुक्त-राह-विशेष सचिव का पत्रांक-मु०अ०-8 (अनु० एवं उन्नयन) FDR-03-01/2024
106 दिनांक 05-11-2024

महाराज,

उपरोक्त विषयक प्रासंगिक पत्र के आलोक में अद्योहस्ताक्षरी के द्वारा बाढ़ से क्षतिग्रस्त पथों का जाँच किया गया। जाँचोपरान्त जाँच प्रतिवेदन पत्र के साथ संलग्न कर अग्रेतर कार्रवाई हेतु भेजी जा रही है।

अनु० यथोक्त

विश्वासभाजन

१०

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बगहा-2

ज्ञापक..... 943 3130

/ दिनांक..... 14-11-2024

प्रतिलिपि - कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल बेतिया को सूचनार्थ समर्पित।

14-11-24
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बगहा-2

INSPECTION REPORT FOR MOTORABLE WORK

Name of PUs :- En. Muresh K. Singh, E.E. RWD Bettah
Name of Block/Road :- Jogapatti/2065 Dhaulewa to Bhartapatti Narai Toli

A. For Road

1. Damage Location/Chainage :-

2. Damage Length :- 0.200 Km

3. Nature of Damage (Length Wise) (i) Breach :- 43.00 m
(ii) Crust Damage :- 43.00 m
(iii) Only Flank Damage :-

whether traffic fully/Partially obstructed :- Fully obstructed

4. Details of Restoration :-

(i) Material Being Used in Restoration :- Sand Bag, Brick Bat

(ii) Equipment/Tools Being Used in Restoration Works :- Tractor, JCB

(iii) Restored Length In open Area :- 43.00 m
In habitation Area :-

(iv) If Restoration work done in habitation Area give Reason :-

B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :-

(2) No. of Span Damage :-

(3) Length of Span :-

(4) Nature of Damage (Pier/Abutment/
Wing Wall/Approach Road Damage) :-

(5) Details of Restoration :-

(i) Material Being Used in Restoration :-

(ii) Equipment/Tools Being Used in Restoration Works :-

(iii) Restored Length :-

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :-

14-11-24

Signature of Inspector

(Official Engineer)
RWD, Works Division, Bagaha-2

J. Kumar