



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

BIHAR RURAL ROADS PROJECT

Bihar Rural Road Development Agency (BRRDA)

Head :- F.D.R.

YEAR (2024-25)

STATE :- BIHAR

DICTRICT :- MADHEPURA

BLOCK :- GWALPARA

DIVISION :- UDAKISHANGANJ

DETAILED ESTIMATE FOR TEMPRORY RESTORATION OF ROAD FROM BALIYA BASA REO ROAD TO AMAUJA.

Actual Length of Road	=	1.960 Km
Flood affected Length of Road	:-	0.110 Km
TOTAL COST OF PAVEMENT	:-	Rs. 64,96,288.15
TOTAL PROJECT COST	:-	Rs. 64,96,288.15

Submitted By:
Executive Engineer
RWD (W) Division, Udakishanganj

Prepared By:
Executive Engineer
RWD (W) Division, Udakishanganj

प्रशासनिक प्रतिवेदन

पथ का नाम : बलिगावासा-REO रोड से उम्रीगा

पथ की लंबाई 1.960 K.M

प्राक्कलित राशि : 64,96,288

प्रमंडल का नाम : उदाकिमुनगोज

अंचल का नाम : अंधेपुरा

योजना शीर्ष : F.D.R

योजना वर्ष : 2024-25

प्रस्तुत प्राक्कलन विभागीय पत्रांक-

89

दिनांक- 18.10.24

के आदेशानुसार पथ में कराये गये यातायात पुनस्थापना कार्य के निमित्त तैयार की गयी है।

यह प्राक्कलन खाद प्रभावित पथ को मोटेमाला कार्य के लिए तैयार की गई है। वर्ष 2024 में आयी प्रलयकारी बाढ़/आतिवृष्टि के कारण पथ कई जगहों पर क्षतिग्रस्त हो गया था जिसके कारण आवागमन अवरुद्ध हो गई थी। जिसमें अस्थाई यातायात पुनस्थापन कार्य किया गया है।

प्रस्तुत प्राक्कलन संपादित कार्य के समय लागू अनुसूचित दर पर, जो संवेदक लाभांश को छोड़कर था, उसे प्रावधान करते हुए तैयार किया गया है।

अतः किये गये कार्यों के भुगतान हेतु प्राक्कलन की प्रशासनिक स्वीकृति अपेक्षित है।


11/11/24

कनीय अभिनव
ग्रामीण कार्य विभाग
कार्य प्रशाखा-उवालिपाड़ा

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल उवालिपाड़ा


11/11/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल उदाकिमुनगोज

Inspection Report for Flood Damage work

Date:-

1 Name of PIUs :- UdaKishunganj

2 Name of Block/Road :- Gwalpara | Restoration of road from Balig Baza
R.Eo Road to Amauja

A. For Road

1 Damage Location/Chainage :- Multiple Location (1.00 - 1.10) K.M

2 Damage Length :- 0.110 K.M

3 Nature of damage :- Damage due to flood

4 Details of Restoration Works :-

i Material being used in Restoration works:- Bricks bat, E.C. bag, Bamboo Piles Runner

ii Equipments/Tools being used in Restoration works :- Tractor manual Mean

iii Procedure taken up in Restoration works :- Immergent work

iv Restored Length :-

Restoration make take up to Completed
to restore traffic Brick battilled in
ditch & Levelled,

B. For Bridge 0.110 K.M

1 Damage Location/Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration Works :-

i Material being used in Restoration works:-

ii Equipments/Tools being used in Restoration works :-

iii Procedure taken up in Restoration works :-

iv Restored Length :-

Signature of

JE

AE

EE

Signature
Executive Engineer
(Name of Inspector)
R.W.D (W) Div., Madhupura

SUMMARY OF COST ESTIMATE FOR THE PROJECT

NAME OF ROAD :- DETAILED ESTIMATE FOR TEMPORARY
RESTORATION OF ROAD FROM BALIYA BASA
REO ROAD TO AMAUJA.

DIVISION :- UDAKISHANGANJ

BLOCK :- GWALPARA

Actual Length of Road :- 1.960 Km

Flood Affected Length of Road :- 0.110 Km

Sr. No.	Description	Amount (In Rs.)
1	Brick Bats=	11,78,031.97
2	Bamboo Pilling=	82,429.51
3	Bamboo Runner=	5,688.55
4	Supply of Bamboo=	69,663.57
5	Empty cement Bag=	40,28,901.11
	Total Cost of Restoration=	53,64,714.71
6	Add:-Labour Cess @1% amt. =	53,647.15
7	Add:GST@18% on amt. =	9,65,648.65
8	Add:S.F.@ 10% on Material =	1,12,277.64
TOTAL RESTORATION COST OF THE PROJECT IN LACS=		64,96,288.15


11/11/24
Junior Engineer

RWD (W) Division, Udakishanganj


11/11/24
Assistant Engineer

RWD (W) Division, Udakishanganj


11.11.24
Executive Engineer

RWD (W) Division, Udakishanganj

Provisional T.S. accorded for Rs- 64,96,288.00 'Rupees'
(Sixty Four Lakh Ninty Six thousand Two hundred Eighty
Eight) only


13.11.24
अधीक्षक अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल, नधेपुरा