

Հանրահայտ (Մեծ Երկրի) Եւ Եւրոպայի Երկր

Shedule XLV Form No. 134.

~~Մ.Բ.~~

Բնակիչ Եւ

DIVISION

Մեծ Երկր

SUB-DIVISION

Մ/Տ Բնակիչ Եւրոպայ

Measurement Book

2399

Մ.Բ. Մ.Բ. - 2399 2399

II

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of					
Road from Rampur Bhatnagar					
To Hazam Tola under (W.B.)					
Agency = m/c Aadash conit.					
Agg. No. = 46/KRD/2019-2020					
Date of start = 28/03/2020					
Date of compln = 27/03/2024					
Actual date of compln = 25/03/2024					

① Restoration of Raincuts

Berm with soil ~

6 X 7.20 X 1.25 X 0.30 =	16.20 m ³
8 X 4.90 X 1.25 X 0.30 =	14.70 m ³
6 X 5.50 X 1.20 X 0.30 =	11.88 m ³
7 X 7.10 X 1.20 X 0.30 =	17.89 m ³
5 X 8.20 X 1.25 X 0.30 =	15.38 m ³
8 X 7.50 X 1.20 X 0.30 =	21.60 m ³
4 X 8.30 X 1.25 X 0.30 =	12.45 m ³
7 X 7.70 X 1.20 X 0.30 =	19.40 m ³
5 X 6.70 X 1.25 X 0.30 =	12.56 m ³
4 X 5.50 X 1.20 X 0.30 =	7.92 m ³
7 X 7.70 X 1.20 X 0.30 =	19.40 m ³
8 X 7.50 X 1.20 X 0.30 =	21.60 m ³
2 X 4.90 X 1.15 X 0.30 =	3.38 m ³
	Qty = 194.36 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material statement :-</u>					
(1) C/W =	194.	36	m ³		
(2) Stone chips =	8.	435	m ³		
(3) Tack coat =	115.	987	Kg		
(4) Bituminous =	80.	136	kg		
	121.04 kg			12.08.25	J.C
<u>Abstract of cost :-</u>					
(1) Restoration of Rancute					
Berm with soil --					
Qty =	194.36 m ³	vick pg-12			
@ 378.26/m ³	R ₁ =	73,519 = w			
(2) making up of Berm /					
choulder stripping --					
Qty =	674.86 m ²	vick pg-13			
@ 58.17/m ²	R ₁ =	39,257 = w			
(3) Repair of pot holes filled					
with 75mm WBM --					
Qty =	140.59 m ²	vick Pg. 13			
@ 361.59/m ²	R ₁ =	50,836 = w			
(4) patch Repair over pot hole					
20mm premix surface					
Qty =	140.59 m ²	vick Pg-14			
@ 307.99/m ²	R ₁ =	43,300 = w			

Continuation

Continuation