

Name of Work: Satdosa Pathan Tolg to Main

M MUISY (SC)

Road Tar

M.B. NO-564

Schedule XLV-Form No. 134

DIVISION

LT 7141

SUR-DIVISION

Measurement Book

YUGAL BROS CONS. PVT LTD

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint. of Road from					
Satjora Pathan Jola Se Main					
Road Jau (mmgsy-sc)					
Agency :- Jugal Brig. Const. Pvt Ltd.					
Agreement No:- 47/mmgsy/SBD/2019-20					
Date of start:- 06/03/2019					
Date of Actual Compl:- 02/03/2020					
Due Date :- 03/03/24 to 02/03/2025					
Date of Entry :- 02/03/2025					
bore & soundings					
1) Restoration of Rain cuts/					
Berm with Soil —					
$2 \times 10 \text{ m} \times 22.22 \times 0.75 \times 0.30 = 99.990 \text{ m}^3$					
$2 \times 10 \text{ m} \times 13.75 \times 0.75 \times 0.30 = 61.875 \text{ m}^3$					
Total = 161.865 m ³					
Limit Qty = 161.75 m ³					
2) Making up of Berms/shoulder					
Stripping excess Soil from					
— do — all jobs					
$2 \times 10 \text{ m} \times 20.0 \times 0.75 = 300.00 \text{ m}^3$					
$2 \times 10 \text{ m} \times 13.34 \times 0.75 = 200.10 \text{ m}^3$					
$2 \times 10 \text{ m} \times 9.70 \times 0.75 = 145.50 \text{ m}^3$					
Total = 645.60 m ³					
Limit Qty = 645.47 m ³					

Continuation

Total = 37.44 m²

02/03/25
JE

02/03/25
AE

ABSTRACT OF COST

1) Restoration of Rain cuts/Beams
with 801 — do —

Qty = 161.75 m³ (vide TMB, Pg - 53)

① 378.32 Rs/m³ — Rs 61,192.00

2) Making up of Beams/shoulder,
stripping excess soil —

Qty = 645.47 m² (vide TMB Pg - 53)

① 57.14 Rs/m² — Rs 36,882.00

3) Repair of Pot holes filled
with 75 mm WBM — do —

Qty = 149.325 m³ (vide TMB, Pg - 54)



① 412.82 Rs/m³ — Rs 61,644.00

4) Patch repair over Pot-holes
with 20 mm thick PCC surf —

Qty = 149.016 m² (vide TMB, Pg - 54)

① 320.5 Rs/m² — Rs 47,685.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Patch repair Over bituminous Surface width 20mm					
$Q_{tr} = 149.016 m^2$ (vide TMB, Pg-54)					
② 337.52 Rs/m ²					Rs 50,296 = 0
6) P/Laying of Hot-applied thermoplastic Compound					
$Q_{tr} = 355.0 m^2$ (vide TMB, Pg-54)					
② 724.57 Rs/m ²					Rs 3,29,229 = 0
7) Maint. of CD work (HPF) -					
$Q_{tr} = 3.0 m^2$ (vide TMB, Pg-54)					
② 1109.67 Rs/m ²					Rs 3,329 = 0
8) White washing of parapet wall of work					
$Q_{tr} = 37.44 m^2$ (vide TMB, Pg-55)					
② 16.54 Rs/m ²					Rs 619 = 0
Total = 5,89,876 = 0					
Less 10% Rs/Agreement (-) = 58,988 = 0					
Total = 5,30,888 = 0					
 02/03/2025 JE					
 02-3-25 AE					

Continuation