

SANTOSH KUMAR



Shedule XLV Form No. 134.

MB No:- 2733

RWD Works

DIVISION

RWD Work ~~SANTOSH~~

SUB-DIVISION

MAHISHI

Measurement Book

MB No:- 2733

4th year maint. Bill

54

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work - Mahishi RCD					
Road to Mahua					
Sahu Tola					
Agency - Santosh Kumar					
Ag No - 44 SBD/44463/100-24					
D.O.C - 09.09.2020					
Actual date of Completion -					
A/C to work = 2.11.2024					
D.O.M - 11.12.2025					
Record Entry					

① Restoration of Raincuts/Berm

all job

$$8 \times 3.2 \times 1.85 \times 0.30 = 13.32 \text{ m}^3$$

$$10 \times 4.0 \times 1.50 \times 0.45 = 27.00 \text{ m}^3$$

$$5 \times 7.10 \times 1.10 \times 0.35 = 13.66 \text{ m}^3$$

$$10 \times 4.00 \times 1.50 \times 0.45 = 27.00 \text{ m}^3$$

$$80.98 \text{ m}^3$$

② Realing up of berm/shoulder

all complete job

$$3 \times 15.0 \times 0.50 = 22.50 \text{ m}^3$$

$$2 \times 5 \times 2.0 \times 0.50 = 10.00 \text{ m}^3$$

$$3 \times 8.25 \times 1.20 = 29.70 \text{ m}^3$$

$$10 \times 5.60 \times 1.00 = 56.00 \text{ m}^3$$

$$2 \times 30.0 \times 1.15 = 69.00 \text{ m}^3$$

$$6 \times 10.0 \times 1.10 = 66.00 \text{ m}^3$$

$$8 \times 8.25 \times 1.20 = 79.20 \text{ m}^3$$

$$10 \times 5.60 \times 1.00 = 56.00 \text{ m}^3$$

$$537.8 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Repair of pot holes filled with 75 mm NBM x 125					
3 x 4.90 x 1.25					= 18.37 m ²
1 x 5.10 x 1.35					= 6.75
8 x 1.50 x 1.25					= 15.00
1 x 4.45 x 3.75					= 16.68
1 x 5.10 x 1.35					= 6.75
1 x 6.20 x 1.25					= 7.75 m ²
2 x 6.20 x 1.65					= 20.46
					91.76 m ²
④ Patch Repair on already filled pot holes with MSJ - all job					
STM No. per item No. ③					91.76 m ²
C.D. 11/12/2025 OK					
G.I. 11/12/2025 OK					
<u>Abstract of Cost</u>					
① Restoration of Rain cut					
--- all job					
TMB P No - 54					
80.98 ② 394.20/m ³					= 31922.76
② Making up Berms/Shoulder					
--- do all job					
TMB P. No - 54					
537.8 ② 58.97/m ²					= 31714.0
③ Repair of pot hole with NBM - all job					
TMB Page No - 55					
91.76 m ² ② 301.89/m ²					= 27683.31

Continuation

Material Statement

$E/W = \frac{108}{97} m^3$

stone chips = $2.63 m^3$

BT for MS.S = $174.99 kg$
(S.90)

BT for Jackpot = $4 \frac{1}{27} kg$
(CRSI)

[Signature]
11/12/25
AE

Scanned with CamScanner