

JHATHA

MMGSUY (RASMP) - SC

18

Schedule XLV-Form No. 134

JHATHA BORWA LINK ROAD TO
KARHARA TOLA

DIVISION
(L-115)

JHATHA

SUB-DIVISION

Sei Shin Construction Pvt. Ltd

Measurement Book

2064

2nd on A/C Bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Thasha Boring Link Road					
to Kartara Tola.					
Agency:- Sri Shri Const. Pvt. Ltd.					
Agg. No:- 08/CMB3/4515 mmh SUY					
(RRSMP) 2025-26					
Package No:- RRSMP/24-25 Thasha/02					
Head:- 4515 mmh SUY (RRSMP)					
Date of Commencement:- 25/07/25					
Date of Completion:- 24/07/2026					
Date quoted:- 0-157-Belkew					
Record copy					

1/2A) P/R S/F/P HYSD bar reinforcement					
in Super - structure - do all in					
Abstract C/F -					
Ring 10mm - 2x 56.14 x 2.7 @ 0.62 = 187 = 50					
main bar (Ring) 12mm - 2x 10.14 x 7.5 @ 0.89 = 133 = 50					
Dia's C/F Ring 12mm - 2x 3.9 x 2.75 @ 0.89 = 190 = 95					
main bar (12mm) - 2x 12.14 x 7.5 @ 0.89 = 160 = 90					
in Deck Slab:- Bottom					
main bar 20mm - 63 x 19.2 @ 2.47 = 2987 = 7					
dial. bar - 12mm - 123.14 x 7.6 @ 0.89 = 831 = 97					
Top Layer					
main bar 16mm - 63 x 19.2 @ 1.58 = 1911 = 0					
dial. 12mm - 123 x 7.6 @ 0.89 = 831 = 97					
chairs 12mm - 135 x 2.0 @ 0.89 = 290.30 = 12					
kerb -					
main bar 10mm - 26 x 18.3 @ 1.52 = 750.81 = 4					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Plt	30X	3.6 + 4.8	$\frac{2}{2}$	$\times 0.1 = 12.60 m^2$	
	30X	3.5 + 3.3	$\frac{2}{2}$	$\times 0.1 = 10.20 m^2$	
	30X	3.73 + 3.9	$\frac{2}{2}$	$\times 0.1 = 11.445 m^2$	
	30X	3.6 + 3.8 + 3.0	$\frac{3}{3}$	$\times 0.1 = 10.47 m^2$	
	30X	3.12 + 3.74 + 4.1	$\frac{3}{3}$	$\times 0.1 = 10.96 m^2$	
	30X	4.0 + 2.7 + 3.4	$\frac{3}{3}$	$\times 0.1 = 10.10 m^2$	
	30X	2.75 + 2.82	$\frac{2}{2}$	$\times 0.1 = 8.355$	
	30X	3.1 + 3.3	$\frac{2}{2}$	$\times 0.1 = 9.4$	
	30X	2.72 + 2.67	$\frac{2}{2}$	$\times 0.1 = 8.085$	

	30X	3.4 + 4.2 + 3.3	$\frac{4}{4}$	$\times 0.1 = 10.53$	
	30X	3.5 + 5.9 + 4.6 + 3.1	$\frac{4}{4}$	$\times 0.1 = 12.825$	
	30X	3.1 + 3.2	$\frac{2}{2}$	$\times 0.1 = 0.45$	
Total = 132.99 m ²					
Avg. width = 132.96 m ²					
<u>Handwritten</u> 16/12/25 JE <u>Plt</u> 16/12/25 AE					

Continuation

