



अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि Rampur Kauwa Toli To Chhota Pokhariya
योजनान्तर्गत:-RRSMP[GEN]

1. पथ/पुल Pot Patch Work Completed & PCC Work In Progress में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

 कनीय अभियंता ग्रामीण कार्य विभाग कार्य प्रशाखा- देहात-1	 सहायक अभियंता ग्रामीण कार्य विभाग कार्य अवर प्रमंडल-	 कार्यपालक अभियंता ग्रामीण कार्य विभाग कार्य प्रमंडल किशनगंज -1
--	---	--

MMGSUY (GENERAL)

Schedule XLV-Form No. 134

Rampur Kaula Toli to Chhod R.A.SMP
Pokharia.

DIVISION

R.W.D WORKS Kishanganj-1

Alam Enterprises & Brothers. **SUB-DIVISION**

Tenkelech.

3887

Measurement Book

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

The measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK]- Construction of					
Road From Rampur Kalwa					
Tuli to Chhota Pektaniya Under					
MMASUY (GENERAL).					
NAME OF AGENCY]- Akam Enterprise					
& Brothers (Darjeeling).					
Agreement No- 19/CMED/MMASUY					
RRMP/2025-26					
Date of Commencement]- 25/09/25					
Date of Completion = 24/09/26.					

Record Entry

Item No-(01)1-					
Clearing and Grubbing Road					
Joint in all E.T.					
$2 \times 25 \times 30.00 \times 1.50 (A) = 2250.00 m^3$					
$2 \times 25 \times 30.00 \times 1.50 (A) = 2250.00 m^3$					
$2 \times 25 \times 30.00 \times 1.50 (A) = 2250.00 m^3$					
$2 \times 25 \times 30.00 \times 1.50 (A) = 2250.00 m^3$					
$2 \times 11 \times 30.00 \times 1.50 (A) = 990.00 m^3$					
$2 \times 1 \times 20.00 \times 1.50 (A) = 60.00 m^3$					
Total = 10,050.00 m ³					
is 1.00 Ha ←					
Item No-(02)1-					
Scarifying Existing Bituminous					
Road Surface in all E.T.					

Continuation

Material Statement

(1) Stone Aggregate 26.5 - 9.5mm = 91.45 m³

(2) Stone Aggregate 9.5 - 2.36mm = 65.32 m³

(3) Coarse sand below 2.36mm = 104.51 m³

(4) Stone Aggregate 5mm - 22.4mm = 243.16 m³

(5) Stone screening 11.20 mm = 48.23 m³

(6) Cement = 303.74 MT

(7) Coarse sand = 341.74 m³

(8) Crushed stone coarse 19.5 = 683.41 m³

(9) Earth (Soil) = 2467.50 m³

22/12/25
JE
22/12/25
AE

Continuation