


# 4th year maintenance

31

Sch. XLV-Form No. 134

| Particulars                          | Details of actual measurement                                                           |    |    |    | Contents of area |
|--------------------------------------|-----------------------------------------------------------------------------------------|----|----|----|------------------|
|                                      | No.                                                                                     | L. | B. | D. |                  |
| Name of Work:-                       | milki bar Bang-                                                                         |    |    |    |                  |
|                                      | bigha RWD Path to Keshapur                                                              |    |    |    |                  |
|                                      | Chandrayanahi tola.                                                                     |    |    |    |                  |
| Agency:-                             | Smt. Kumari Aishwariya                                                                  |    |    |    |                  |
|                                      | Siboliya.                                                                               |    |    |    |                  |
| Agreement NO:-                       | SBD /2020-21                                                                            |    |    |    |                  |
| Actual Date of Completion            | 21/01/21                                                                                |    |    |    |                  |
| (1) Restoration of rain cut/Berm     | With Soil                                                                               |    |    |    |                  |
|                                      | $2 \times 22 \text{ m} \times 0.9 \text{ m} \times 0.3 \text{ m} = 11.88 \text{ m}^3$   |    |    |    |                  |
| (2) Making up of Berm                | Shoulder                                                                                |    |    |    |                  |
|                                      | $2 \times 30.0 \text{ m} \times 1.0 \text{ m} = 60.0 \text{ m}^2$                       |    |    |    |                  |
|                                      | $2 \times 05.0 \text{ m} \times 0.750 \text{ m} = 7.50 \text{ m}^2$                     |    |    |    |                  |
|                                      | Total = $67.50 \text{ m}^2$                                                             |    |    |    |                  |
| (3) Repair of pot holes filled       | With 75mm BM                                                                            |    |    |    |                  |
|                                      | $2 \times 8.5 \text{ m} \times 0.8 \text{ m} \times 0.075 \text{ m} = 1.02 \text{ m}^3$ |    |    |    |                  |
| (4) Patch repair over pot holes with | 90mm Premix Carpet                                                                      |    |    |    |                  |
|                                      | $2 \times 9.0 \text{ m} \times 0.8 \text{ m} = 14.4 \text{ m}^2$                        |    |    |    |                  |
|                                      | Limit = $14.06 \text{ m}^2$                                                             |    |    |    |                  |
| (5) Patch repair over                | bituminous Surface                                                                      |    |    |    |                  |
| Area Same                            | $= 14.4 \text{ m}^2$                                                                    |    |    |    |                  |
|                                      | Limit = $14.06 \text{ m}^2$                                                             |    |    |    |                  |

Continuation

| Particulars                                                                                        | Details of actual measurement                       |     |                 |    | Contents of area |
|----------------------------------------------------------------------------------------------------|-----------------------------------------------------|-----|-----------------|----|------------------|
|                                                                                                    | No.                                                 | L.  | B.              | D. |                  |
| <del>Abstract of Cost</del>                                                                        |                                                     |     |                 |    |                  |
| (1)                                                                                                | Restoration of raincuts with Soil                   |     |                 |    |                  |
| 11.88m <sup>3</sup>                                                                                | vide                                                | TMB | P <sub>31</sub> |    |                  |
|                                                                                                    | @ 386.14                                            |     |                 |    | = 4,587.00       |
| (2)                                                                                                | making up of Berms/shoulder                         |     |                 |    |                  |
| 67.50 m <sup>2</sup>                                                                               | vide                                                | TMB | P <sub>31</sub> |    |                  |
|                                                                                                    | @ 57.36                                             |     |                 |    | = 3,872.00       |
| (3)                                                                                                | Repair of pot holes filled with 75mm BM             |     |                 |    |                  |
| 1.02 m <sup>3</sup>                                                                                | vide                                                | TMB | P <sub>31</sub> |    |                  |
|                                                                                                    | @ 9820.36                                           |     |                 |    | = 10,017.00      |
| (4)                                                                                                | Patch repair over pot holes with 20mm premix Carpet |     |                 |    |                  |
| 14.06 m <sup>2</sup>                                                                               | vide                                                | TMB | P <sub>31</sub> |    |                  |
|                                                                                                    | @ 281.09                                            |     |                 |    | = 3,952.00       |
| (5)                                                                                                | Patch repair over bituminous Surface                |     |                 |    |                  |
| Area Same                                                                                          |                                                     |     |                 |    |                  |
| 14.06 m <sup>2</sup>                                                                               | vide                                                | TMB | P <sub>31</sub> |    |                  |
|                                                                                                    | @ 292.42                                            |     |                 |    | = 4,111.00       |
| Total =                                                                                            |                                                     |     |                 |    | 26,539.00        |
| <br>RAJIB<br>AE |                                                     |     |                 |    |                  |

Continuation