

Est on A/c Bill

Detailed of Measurement

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Const ⁿ of M.R Road from					
W57 Bedaul to Hazi tola					
Bedaul -					
Agency -	M/S	Kabir (Kishor)			
		Dumra, Sitamarhi			
Date of start -	18-06-2024				
Date of comple -	17-03-2025				

① Cleaning & grubbing including
Vegetation grass cutting to do all
comple. job -

$$2 \times 2000 \times 1.00 = 4000 \text{ m}^2$$

$$= 0.40 \text{ Ha}$$

② Providing & Spreading Constⁿ of
G.S.B - 4. II pots path to do all
comple. job -

$$- 3.80 \times 1.30 = 4.90 \text{ m}^2$$

$$- 2.80 \times 1.00 = 2.80 \text{ m}^2$$

$$- 7 \times 1.10 = 7.70 \text{ m}^2$$

$$- 3.80 \times 1.30 = 4.940 \text{ m}^2$$

$$- 4.40 \times 1.60 = 7.040 \text{ m}^2$$

Continuation 21.38 m^2

P.F.O



2nd 4-final Bill

Detailed of Measurement

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Constn of M/R Road from					
Lo 57 Bedaul to Hazi Tola					
Bedaul					
Agency:- m/s Kabu Khirhor					
Dumara, Sitamarhi					
Date of Start:- 18-06-2024					
Date of Completion:- 17-03-2025					

① Ponding & Laying WBM Gr II in Pottipatch Area to do and Compl.

Job -

Qty vide S/N (3) P No (3) ie - 248.71 m²

- 6.70 x 1.80 = 12.060 m²

(A) = 260.77 m²

Qty = 260.77 x 0.075 = 19.55 m³

① Limit - 18.900 m³

② Ponding & Laying & Spreading WBM Gr III in Pottipatch Area

to do -

Qty vide S/N (4) P No (4) ie - 375.99 m²

- 6.00 x 1.60 = 9.6 m²

Continuation

P.T.O



Abstract of cost

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① cleaning & grubbing to do all compl. job - ie, Qty vide S ^o ① P.N. ① ie - 0.40 Hq. @ 76926.08 — H. 30770.00					
② Providing GSB pots patch Area to do all compl. job. Qty vide S ^o No ② P.N. ② ie - 29.12 M ³ @ 2542.31 — H. 74032.06 2 74032.00					
③ Providing & Laying WBM Grt in Pots Patch Area to do all compl. job — Qty vide S ^o No ② P.N. ⑩ ie - 18.900 M ³ @ 5392.48 — H. 101917.00					
④ Providing laying spreading & WBM Grt in Pots Patch Area to do all compl. job - Qty vide S ^o No ② P.N. ⑩ ie, 406.30.47 M ³ @ 5067.93 — H. 154419.00					
⑤ Providing & Applying Prime coat (SS) with Bituminous Emulsion to do all compl. job - Qty - vide S ^o No ② P.N. ⑪ ie. 406.27 M ² @ 57.00 — H. 23157.00.					

Continuation

Continuation