

49 SBD/ 2020-21/ MMGSY(CS)

HINGUA MAHADALIT TOLA TOL49

D.O.A-12-08-2020

Measurement Book : 1370

Schedule XLV-Form No. 134

Date of completion -

1310

Baysi

DIVISION

Baisa

SUB-DIVISION

MD. Junaid Alam

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Hinjra Mahadadit taler					
to LO49					
Agency - Md - Jumeid Akem -					
Ag. No - 49522/2020-21					
D.O.A - 12-08-2020					
D.O.C - 11-05-2021					
Actual Date of comp - 28-06-2023					
Revised entry					
① Restoration of Remains					
Berms with Soil mounding					
	2x	10.00x	1.25x	0.300	= 7.50 M ³
	2x	12.00x	1.25x	0.300	= 9.00 M ³
	2x	8.00x	1.25x	0.300	= 6.00 M ³
	2x	5.50x	1.25x	0.300	= 4.12 M ³
					= 26.62 M ³
② Making up of Berms/Shoulder					
Stripping excess Soil					
	2x	15.00x	1.25		= 37.50 M ²
	2x	20.00x	1.25		= 50.00 M ²
	2x	12.00x	1.25		= 30.00 M ²
					= 117.50 M ²
③/④ Patch repair over Bituminous					
Surface 20mm M.S.S					
	2x	4.00x	0.850		= 6.80 M ²
	2x	2.00x	0.950		= 3.80 M ²
					= 10.60 M ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/6) Maintenance of C/D Work					
H.P. Current					1.00 Nos.
(7/8) Maintenance of Road					
Grass					0.07 KM
(6/9) Maintenance of room					
8 KM Stone					0.08 KM
(7/10) Cutting of branches of trees of trees & Shrub					1.00 Nos.
(8/11) Cutting of Shrub from Roadway					5.00 Nos.
(9/12) White washing of parapet wall of C/D Work					
	$1 \times 2 \times 6.20 \times 1.61 = 19.34 \text{ m}^2$				
	$2 \times 2 \times 0.40 \times 0.60 = 0.96 \text{ m}^2$				
					$= 20.30 \text{ m}^2$
 20/08/24 Material Statement 					
(1) Allow					87.26 Nos.
(4) Stone Breeze					0.38 KM
Bifurcation					20.40 KM

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of Ruins					
(Item 1 P. 51)					
26.62 M ³ @ RS = 396.73/M ³					= 10561200
② Mending up of Bords/Shoulder					
(Item 2 P. 51)					
117.50 M ² @ RS = 59.66/M ²					= 7010200
③ Bituminous Surface on H.S.					
(Item 3 P. 51)					
10.60 M ² @ RS = 217.47/M ²					= 2305200
④ Mending of C/D work H.P. work					
(Item 4 P. 52)					
1100 NOS @ RS = 1130.67/each					= 1131200
⑤ Mending of Road Sides					
(Item 5 P. 52)					
0.67 KM @ RS = 1077.82/KM					= 71200
⑥ Mending of 200m B KM Stone					
(Item 6 P. 52)					
0.001 KM @ RS = 571.17/KM					= 245200
⑦ Cutting of branches of trees & shrubs					
(Item 7 P. 52)					
1.00 NOS @ RS = 109.74/each					= 110200
⑧ Cutting of shrubs from Roadway					
(Item 8 P. 52)					
5.00 NOS @ RS = 6.73/each					= 34200
⑨ White wash of C/D work					
(Item 9 P. 52)					
20.80 M ² @ RS = 16.50/M ²					= 343200
					RS = 21616200

Material Statement

- | | | | |
|-----|-----------|---|----------------------|
| (1) | EWK | → | 37.76 m ³ |
| (2) | Stone off | - | 0.38 m ³ |
| (3) | Bitumen | - | 20.48 kg |

20/08/24