

71

Sch. XLV-Form No. 134

Items of works			
① Restoration to rain cuts/banks with soil —			
12 x 2.85m x 0.60m x 0.30m =	6.15m ³		
16 x 2.70m x 0.55m x 0.30m =	7.12m ³		
15 x 3.00m x 0.50m x 0.30m =	6.75m ³		
10 x 2.65m x 0.55m x 0.30m =	4.37m ³		
14 x 2.75m x 0.57m x 0.30m =	6.58m ³		
12 x 2.50m x 0.60m x 0.30m =	5.40m ³		
18 x 2.70m x 0.55m x 0.30m =	8.01m ³		
15 x 2.55m x 0.50m x 0.30m =	5.23m ³		
10 x 3.00m x 0.55m x 0.30m =	4.95m ³		
		Total =	55.06m ³
		Qty used =	53.46m ³

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) making up of Berms/shoulders					
10x	5.20m	x	1.25m	=	58.50m ²
14x	4.85m	x	1.25m	=	75.60m ²
15x	5.00m	x	1.25m	=	84.37m ²
12x	4.75m	x	1.25m	=	64.12m ²
14x	4.25m	x	1.25m	=	66.93m ²
18x	3.80m	x	1.25m	=	76.95m ²
			Total	=	426.47m ²
(3) Patch repair on already filled pot holes					
6x	1.70m	x	1.20m	=	12.24m ²
4x	1.55m	x	1.10m	=	6.82m ²
5x	1.25m	x	1.10m	=	6.15m ²
4x	1.75m	x	1.20m	=	9.10m ²
6x	1.20m	x	1.10m	=	7.20m ²
			Total	=	41.61m ²
			Qty Limb	=	41.25m ²
(4) maintenance of C/D work (H.P. Culvert)					= 0.140
(5) maintenance of road signs					= 0.15 km
(6) maintenance of 200m ² ker stones					= 0.19 km
(7) (i) cutting of branches of trees & shrubs					= 0.3 Nos

Continuation

Continuation 2017 56,989.00

Continuation

Material statement

① Earth	117.57 m ³
② Stone chips	1.11 m ³
③ Bitumen emulsion	0.013 MT
④ Bitumen 5-90	0.088 MT

[Signature]
17/07/23
(A.E.)