

NR/4.54 अन्तर्गत Const. of Road from Part - 2, 1st Div.
Uchya vadhayalay via Santhal Tola to Chhanna.

Schedule XLV-Form No. 134

(G) Dumaora part "B" Const. of RCC Bridge Span 2x8 at
Ab-on in Road Uchay vidyalay via Santhal Tola
with Approach Road
~~Agreement~~ NO - 80/5GB/199454 DIVISION

Name of Agency: Bhola Dasia yadav ARARIA
Const. Cost: 13415738

SUB-DIVISION

PALASI

Project cost: Rs. 2623670/-

MEASUREMENT BOOK

Date of Commence:- 16/7/2021
Date of Completion:- 15/7/2022

2410

Road

2nd Years Maintenance

58

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Mainten. OF Road.				
From	Part 'A'	PHD Uchiya			
	Widhayalay. via. Santhali				
	Tola. to Ghermaupari				
	Dumariya. (under MMGSY)				
Agency:-	Bhata prasad Yadav.				
Agg. No:-	80/SB2/ MMGSY-2021-22.				
Date of Commencement:-	16.07.2021.				
Date of Completion:-	15.07.2022.				

① Restoration of Rain cuts.

Begins with Soil Moorum etc.
do complete job-

8x	1.20	x	1.20	x	0.30	=	2.45m ³
3x	1.80	x	1.10	x	0.30	=	1.78m ³
12x	1.80	x	1.20	x	0.30	=	6.48m ³
10x	2.0	x	0.90	x	0.30	=	5.4m ³
8x	1.50	x	1.20	x	0.30	=	4.32m ³
6x	1.0	x	0.90	x	0.30	=	1.62m ³
5x	2.0	x	1.20	x	0.30	=	3.6m ³
4x	2.5	x	1.80	x	0.50	=	4.5m ³
2x	3.0	x	2.0	x	0.30	=	3.6m ³
7x	2.0	x	1.8	x	0.30	=	7.56m ³
10x	2.5	x	1.30	x	0.30	=	9.75m ³
2x	3.70	x	1.50	x	0.30	=	3.33m ³
6x	2.80	x	1.40	x	0.30	=	7.06m ³
5x	2.50	x	1.40	x	0.30	=	5.25m ³
12x	1.60	x	0.90	x	0.30	=	5.184m ³

Continuation

72.884m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① Restoration of Drainage					
become with Soil manure etc.					
22.884 m ² (Q.V. TM B P-58)					
@ R = 404.06/m ² — R = 29449/-					
② Making up of beams					
Shoulder stripping excess					
Soil from the Shoulder					
Surface to Archive level etc.					
404.0 m ² (Q.V. TM B P-59)					
@ R = 60.48/m ² — R = 24434/-					
③ Pot Repairs over bituminized					
Surface with 20 mm					
MSS TYPE B					
14.06 m ² (Q.V. TM B P-59)					
@ R = 284.13/m ² — R = 3996/-					
④ Maintenance of c/w works					
(slab Culvert)					
02 Nos (Q.V. TM B P-59)					
@ R = 2394.96/each — R = 4790/-					
⑤ Maintenance of Road					
Sign.					
0.14 Km (Q.V. TM B P-59)					
@ R = 1104.58/km — R = 159/-					
⑥ Maintenance of 200 m and					
Km stone					
0.18 km (Q.V. TM B P-60)					
@ R = 647.40/m — R = 117/-					

Bf K: 62945 = 20

Continuation