

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 nd on A/c Bill					
Name of work - Construct ⁿ of RCC Bridge					
of 6x90m from Multapur					
to 4 th km of Munni Ghat					
Hotchkiss Path under state					
scheme (Nahard)					
Name of agency - Royal Engineers, At-					
& Address - Gaytri Mandir Road					
at Hariphat Road Nazipur					
PO - Shaktipura Dist - Muz					
Agreement No. - 09/SBD/2024-25					
Construct ⁿ Cost - 714,17,209.00					
Maintenance Cost - 5,32,015.00					
Date of work order - 03/10/2024					
Date of completion - 02/04/2026					
Date of entry - 22/04/2025					
Item No. - 1/5 Supplying fitting and					
placing HYSD bar in					
foundation as per					
drawing - DA -					
2 nd Pier Pile (P ₅ & P ₆)					
Longitudinal Bar (A)					
Length = 11.50 + 0.50 = 12.0m					
7 x 22 Nos x 12.0 x 2.06 = 2030.08kg					
					c/o Dy. 2030.00kg

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
of 1080m - - - - -					
Qty. wide T.M.B. Pg.					
No. (8); 89.88 m ³ @					
₹ 1799/m ³ =					₹ 1616.94=00
Total ₹ =					₹ 3245344=00
Add 18% GST =					₹ 5841620=00
Add 1% L.C. =					₹ 324534=00
Add S.F. =					₹ 59451=00
Total ₹ =					₹ 38673048=00
Deduction of previous					
payments =					₹ 14300000=00
less 0.07% below as					
per agreement					₹ 27071=00
					₹ 38645977=00
Deduction of previous					
payment =					₹ 14300000=00
					₹ 38645977=00
debit yard 15/05/25 (JE)					
debit yard 15/05/25 (JE)					
Material statement					
(1) Coarse sand - 212.90 m ³					
(II) Agg - 40 mm - 17.28 m ³					
(III) Agg - 20 mm - 246.84 m ³					
(IV) Agg - 10 mm - 161.68 m ³					
debit yard 15/05/25 (JE)					

Continuation