

Construction of road near heshra to keari talu
Under Seelabaga Block in Sitamrahi Dist II.

Under - mmsy Scheme.

Schedule XLV-Form No. 134

(2/2)

KUSH KUMAR

(Abstract)

Mmsy (sc)

DIVISION

Seelabaga

SUB-DIVISION

FINAL

MEASUREMENT BOOK

21/07/2011

25/9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd	Year	Maintenance	Bill	
N.W.-Const. of Road from Madheskheda to Koori Tola					
Ag. NO. - 95-S. B.O. / 19-20					
Agency - Sri Kishan Kumar					
Maintenance period - 19.01.02 to 18.01.02					
	Measurement				
① Restoration of Rain cut.					
$16 \times 5.80 \times 0.80 \times 0.30 = 25.05 \text{ m}^3$					
$14 \times 4.20 \times 0.80 \times 0.30 = 14.11$					
$16 \times 3.90 \times 0.80 \times 0.30 = 14.98$					
$14 \times 3.28 \times 0.80 \times 0.30 = 9.56$					
$= 63.70 \text{ m}^3$					
② Making up Normal Shoulder -					
$19 \times 5.30 \times 1.0 = 63.60 \text{ m}^2$					
$10 \times 3.70 \times 0.80 = 29.60$					
$14 \times 3.50 \times 0.90 = 44.10$					
$= 137.30 \text{ m}^2$					
③ Patch Repair over potholes					
$8 \times 2.10 \times 1.45 = 24.36 \text{ m}^2$					
④ Maintenance of Mrs. S. Road					
$15 \times 1.64 \times 1.0 = 24.60 \text{ m}^2$					
⑤ Maintenance of H.P. Culvert					
$= 110.00$					
⑥ P/L Thermoplastic over B.T. Road					
$2 \times (11 \times 30.0 + 20.0) \times 0.10 = 70.0 \text{ m}^2$					
⑦ P/L Thermoplastic over C.C. Form.					
$2 \times (18 \times 30.0 + 10.0) \times 0.10 = 110.0 \text{ m}^2$					

Continuation

Scanned with CamScanner