

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maint. of road from					
	PWD Road To Bazar Tola.				
Agency:- Angisnu Construction.					
Agg.No - 51/2019-20.					
Actual completion date - 27/01/2021.					
Record Entry					
1.	Restoration of				
	raincuts - do -				
	12 X	6.46	X 1.18 X	0.30 =	27.44m ³
	9 X	5.68	X 1.15 X	0.30 =	17.64m ³
	15 X	7.82	X 1.07 X	0.30 =	37.65m ³
	11 X	9.22	X 1.09 X	0.30 =	33.16m ³
	18 X	9.78	X 1.22 X	0.30 =	64.43m ³
	8 X	12.64	X 1.16 X	0.30 =	35.19m ³
	6 X	15.41	X 1.24 X	0.30 =	34.40m ³
	14 X	9.14	X 1.18 X	0.30 =	45.30m ³
					295.21m ³
2.	Maint. of earthen				
	shoulder - do -				
	2 X	14 X	6.78 X	1.37 =	260.08m ²
	2 X	9 X	8.25 X	1.25 =	185.63m ²
	2 X	11 X	9.44 X	1.41 =	292.83m ²
	2 X	16 X	7.65 X	1.35 =	330.48m ²
	2 X	8 X	8.32 X	1.46 =	194.36m ²
	2 X	4 X	3.45 X	1.10 =	30.86m ²
					1293.74m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					RS. 729.07/each — RS. 478.00
(9/12). Cutting of branches of trees & shrubs — do —					
22 No. vide T.m. B p. — (90)					
					@RS. 106.52/each — RS. 2343.00
(10/14). Trimming of grass & weeds — do —					
1830.60m ² vide T.m. B p. — (90)					
					@RS. 2.18/m ² — RS. 3991.00
					RS. 509506
less 0.19% below —					WRS. 968.00
					RS. 508538.00
<i>R.D.</i> 10/03/25 <i>J.E.</i> 10/03/25 <i>PHU</i> <i>PHU</i>					

Material Statement

Earthwork — 295.21m³

Emulsion — 86kg

Bitumen — 579 kg

Stone — 7.272m³

R.D. 10/03/25
J.E. 10/03/25
PHU
PHU