

MRGSY 31-1511 Const. of Road from Bhemara  
Borjya PMGSY to Ramnakhirda hole b  
**Schedule XLV-Form No. 134** PMG  
Agreement No-101/SIBD/PMGSY-21-22

Agency: **Rajeev Kumar** (Gen)  
DIVISION

Const. Cost :- 164.28762 ARARA

Must. Cost :- 20.15621

Total :- 18144383 :  
JDKihat

SUB-DIVISION

**MEASUREMENT BOOK**

Date of Commence :- 29.7.21  
Date of Completion :- 28.7.22

Actual completion :- 28/05/22

2427

2nd year grant

Sch. XLV-Form No. 134

| Particulars                         | Details of actual measurement |       |       |    | Contents of area      |
|-------------------------------------|-------------------------------|-------|-------|----|-----------------------|
|                                     | No.                           | L.    | B.    | D. |                       |
| Name of work:-                      | Maintenance of Road           |       |       |    |                       |
| From:-                              | Bhemra Bariya PMGSY           |       |       |    |                       |
| to                                  | Ramra Khirda, Kotehua         |       |       |    |                       |
|                                     | PMGSY Road take (under mm)    |       |       |    |                       |
| Agency:-                            | Rajeev Kumar                  |       |       |    |                       |
| Ag. No.:-                           | 101/SB2/MMGSY-2021-22         |       |       |    |                       |
| Date of Commencement:-              | 29-07-2021                    |       |       |    |                       |
| Actual Date of Completion :-        | 26-05-2022                    |       |       |    |                       |
| Maintenance Period:-                |                               |       |       |    |                       |
| Actual Completion of/05/22          |                               |       |       |    |                       |
| Work done                           |                               |       |       |    |                       |
| ① Restoration of Rain Cut-off Berms |                               |       |       |    |                       |
| with soil masonry etc               |                               |       |       |    |                       |
| — does complete —                   |                               |       |       |    |                       |
|                                     | 2x2.00x                       | 1.00x | 0.30m | =  | 4.80m <sup>3</sup>    |
|                                     | 9x2.52x                       | 1.00x | 0.30m | =  | 6.78m <sup>3</sup>    |
|                                     | 7x3.00x                       | 1.00x | 0.30m | =  | 6.30m <sup>3</sup>    |
|                                     | 6x3.52x                       | 1.00x | 0.30m | =  | 6.30m <sup>3</sup>    |
|                                     | 8x3.60x                       | 1.00x | 0.30m | =  | 8.64m <sup>3</sup>    |
|                                     | 4x3.80x                       | 1.00x | 0.30m | =  | 4.58m <sup>3</sup>    |
|                                     | 9x4.02x                       | 1.00x | 0.30m | =  | 10.80m <sup>3</sup>   |
|                                     | 8x4.52x                       | 1.20x | 0.30m | =  | 12.96m <sup>3</sup>   |
|                                     | 7x5.00x                       | 1.00x | 0.30m | =  | 10.50m <sup>3</sup>   |
|                                     | 9x5.52x                       | 1.20x | 0.30m | =  | 17.42m <sup>3</sup>   |
|                                     | 8x5.60x                       | 1.50x | 0.30m | =  | 20.16m <sup>3</sup>   |
|                                     | 9x4.40x                       | 1.10x | 0.30m | =  | 13.08m <sup>3</sup>   |
|                                     |                               |       |       |    | 122.658m <sup>3</sup> |

Continuation

| Particulars                                                                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                 | No.                           | L. | B. | D. |                  |
| (1) Restoration of Railway bearing with Soil material etc.                      |                               |    |    |    |                  |
| 122.658m <sup>3</sup> (P.V. TMB P-72)                                           |                               |    |    |    |                  |
| @ Rs 404.00/m <sup>3</sup>                                                      |                               |    |    |    | 49561/-          |
| (2) Making up of Berms/Shoulder Stripping excess Soil from the Shoulder Surface |                               |    |    |    |                  |
| 681.0m <sup>3</sup> (P.V. TMB P-72)                                             |                               |    |    |    |                  |
| @ Rs 60.48/m <sup>3</sup>                                                       |                               |    |    |    | 41187/-          |
| (3) Pot Repair Overblowing Surface with 20mm mesh                               |                               |    |    |    |                  |
| 65.51m <sup>3</sup> (P.V. TMB P-72)                                             |                               |    |    |    |                  |
| @ Rs 278.62/m <sup>3</sup>                                                      |                               |    |    |    | 18252/-          |
| (4) Mainten. of old waste (House pipe culvert)                                  |                               |    |    |    |                  |
| 2 nos (P.V. TMB P-72)                                                           |                               |    |    |    |                  |
| @ Rs 1166.58/each                                                               |                               |    |    |    | 2333/-           |
| (5) Mainten. of Road Signs                                                      |                               |    |    |    |                  |
| 0.24km (P.V. TMB P-72)                                                          |                               |    |    |    |                  |
| @ Rs 1104.53/km                                                                 |                               |    |    |    | 268/-            |
| (6) Mainten. of 200 m and Km Stones                                             |                               |    |    |    |                  |
| 0.30km (P.V. TMB P-72)                                                          |                               |    |    |    |                  |
| @ Rs 547.44/km                                                                  |                               |    |    |    | 196/-            |
| (7) Cutting of branches of tree and shrubs                                      |                               |    |    |    |                  |
| 5 nos (P.V. TMB P-72)                                                           |                               |    |    |    |                  |
| @ Rs 113.04/each                                                                |                               |    |    |    | 568/-            |

Continuation

Continuation