

Chhappara Namu Akar Se Srikhepar dik
Schedule XLV-Form No. 134

25/09/84
DIVISION

25/09/84
SUB-DIVISION

MEASUREMENT BOOK

MIS NO - 1812

1st R/A Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Construction of Road					
and CD work with Maintenance					
for Road Shekhopur Thana					
Chowk to Shekhopur Dik					
Package No - PRSMP/24-25, SHK-06					
Agency - Pico Global Infra					
Prop. Anurita Singh					
2nd Floor Sachi Multi Bhawan					
Road No-2, Sanjay Gandhi Nagar					
Near Kali Mandir Road					

Hanuman Nagar, Kankarbagh					
Patna (Bihar) - 800020					
Agreement No - 07 (CMBD)/202526					
Agreement Value					
Const. Cost = Rs. 3838129.00					
Maint. Cost = Rs. 439816.00					
Total Cost = Rs. 4277945.00					
Date of Agreement: 01.07.2025					
Date of Commencement: 20.8.2025					
Date of Completion as per Agreement					
- 19.5.2026					
Date of Measurement					
15.7.2025 to 15.9.2025					
Date of Entry: 15.9.2025					

Continuation

Sch.XLV-Form No. 134 SF Subtotal Rs. 1941 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		BA	Rs.	1127	161 = 00
WBM go. II	Qty	= 29.81	m ³		
Stone Appx.	53 mm to 22.4 mm	= 36.07	m ³	@ Rs. 111.52	
		= Rs.	4023 = 00		
Stone Screening	= 7.15	m ³	@ Rs. 43.45 = Rs.	311.00	
CC Pavement	Qty	134.74	m ³		
Crushed Stone	= 121.26	m ³	@ Rs. 91.35 = Rs.	11078.00	
Sand	= 60.63	m ³	@ Rs. 58.16 = Rs.	3545.00	
		Total SF	Rs.	20898 = 00	
			Rs. 1176	118 = 00	
Add @ 187 GST (+)		Rs.	206301 = 00		
			Rs. 1352419 = 00		
Loss @ 12.20% below 20/25 Agreement		(-)	Rs. 164995 = 00		

Rs. 11,87,424.00

$\frac{1187424}{15} = 79161.6$
 15 AB

Material statement

E/W	=	240.00	m ³	
G.S.B. Stone Appx.				
26.5 mm to 9.5 mm	=	7.87	m ³	
9.5 mm to 2-3.6 mm	=	5.625	m ³	
2-3.6 mm & below	=	9.00	m ³	
WBM go. II : Stone Appx.				
53 mm to 22.4 mm	=	36.07	m ³	
Stone Screening	=	7.15	m ³	
CC Pavement				
Stone chips	=	121.26	m ³	
Sand	=	60.63	m ³	

Continuation