

Agency Baldeo Singh

Digra Bigha to Tengra Surya Mandir

Tengra Surya Mandir to Digra Bigha to

Section XLV - Tom na Ma

11/11/1954 (S. 1954)

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Section XLV

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
4/15 year maintenance					
N/W					
maint. of Rd from					
Dimgar byghat PO, Pongra					
Surma mandir (mmhny)					
Agreement No- 56 SBB/20-21					
Agency - Baidoo Singh					
Actual D.O.C - 06.08.21					
MEASUREMENT					

(1) Restoration of Road with 8

~~Earth~~ Berms with Soil

do.

2x14m x 2.90 x 60 x 250 12.18

2x18.40 x 2.50 x 60 x 300 16.20

2x16.40 x 3.10 x 90 x 300 26.78

2x20.4 x 2.90 x 50 x 300 17.40

2x18.40 x 3.00 x 85 x 250 22.95

95.51m³

(2) Making up Berms/Shoulder

Striping Extra Soil -

18.40 x 3.10 x 90 = 50.22

26.40 x 4.70 x 1.2 = 122.00

34.40 x 4.20 x 80 = 114.24

30.40 x 3.20 x 1.10 = 105.60

30.40 x 3.00 x 1.20 = 108.00

28.40 x 2.70 x 1.20 = 123.12

41.40 x 2.50 x 1.15 = 117.88

Continuation

741.26m³(1117-410.9m³)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(3) Repair of Pot Holes Filled					
With 75 mm — 20 —					
17 No x 2.40 x 1.10 x .075 =					3.37
24 No x 2.70 x 1.40 x .075 =					6.80
20 No x 3.90 x 1.20 x .075 =					7.02
30 No x 3.90 x .90 x .075 =					7.90
16 No x 11.00 x 1.10 x .075 =					14.52
10 No x 14.30 x 1.20 x .075 =					12.87
16 No x 10.90 x 2.00 x .075 =					26.16
8 No x 7.90 x 1.80 x .075 =					8.53
18 No x 10.70 x 1.00 x .075 =					14.45
14 No x 2.70 x 2.00 x .075 =					5.67
9 No x 8.90 x 1.80 x .075 =					9.61
					116.90 m ³

(4) Patch repair over Bituminous					
Surface 20 mm —					
10 No x 1.90 x .90 =					17.10
6 No x 2.10 x .80 =					10.08
6 No x 3.40 x 1.10 =					22.44
8 No x 3.00 x 1.60 =					38.40
5 No x 10.70 x .80 =					42.80
					130.82
				Limit	117.19 m ²

(5) Maint. of CD works —					7 No.
(6) Maint. of Road Sign —					0.26 Km
(7) Maint. of Comp. Km Stone —					0.31 Km
(8) Cutting of Branches —					3 No.
(9) Cutting of Shrubs from					
Roadway —					13 No.

At
18/06/2015
J-E

Continuation

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L	B	D	
<u>ABSTRACT OF COST</u>					
(1) Restoration of Rain cuts					
— do —					
95.51 m ² wide TMB P-11					
@ Rs. 379.59/m ² — Rs.					36255=
(2) Making up Berms/Shoulder					
Stripping excess soil —					
741.09 m ² wide TMB P-11					
@ Rs. 56.81/m ² — Rs.					42101=
(3) Patch repair over Pot					
Holes filled with 75 mm —					
— do —					
116.90 m ² wide TMB P-12					
@ Rs. 313.49/m ² — Rs.					36647=
(4) Patch repair over B.T					
Surface —					
117.19 m ² wide TMB P-12					
@ Rs. 186.44/m ² — Rs.					21849=
(5) Maint. of H.P. C —					
7 NO. wide TMB P-12					
@ Rs. 1102.80/each — Rs.					7720=
(6) Maint. of Road Sign —					
0.26 km wide TMB P-12					
@ Rs. 1054.28/km — Rs.					274=
(7) Maint. of 20 m x 10 m Stone					
0.31 km wide TMB P-12					
@ Rs. 561.09/km — Rs.					174=
(8) Cutting of Branches of					
3 NO. wide TMB P-12					
@ Rs. 106.12/each — Rs.					318=
Continuation					145338=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(9) Cutting of Shamba from Roadway					145338
13 no wide ring P-12					
@ R. 6.51 / each R.					85
				R.	145423
Add 13 x 6.51 + L.C.					18905
				R.	164328
Less 10.1 below					16433
				R.	147895
Am 18/06/2005 J.E					

Material Statement

Cement	169.98 m ³
Stone	7.03 m ³
B.T	222.47 kg.

Am
18/06/2005
J.E

Continuation

