

BANTAY KHAN

Schedule XLV-Form No. 134

mmvsh(BG)

MB No:- 2780

RWD WORK'S DIVISION

RWD WORK SUB-DIVISION

SAHARSA

Measurement Book

MB No:- 2780


4th year Maintn Bill

40

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Constn of Road from PWD Road to pitch road TO Laxminagar Gharansi To /y .					
Agency- Maha Kanda Enterprises. Sardar K.S. Khan.					
Agg. NO- 75/SBQ/MMbry/ 20-21					
Date of start- 02/02/21					
Actual date of compm- 25/8/21					
Date of Entry- 23-08-2025					
1) Restoration of Raincut					
-do-do-dll-apr-job-					
		16X10.5X0.75X0.300,			37.80ms
		2X8X10.2X0.75X0.300:			36.72ms
		Total:			74.52ms
2) Making up of berm/shallow					
-do-do-all-wpr-jobs.					
		12X10.5X0.900,			113.40m ²
		8X9.5X0.850,			64.60,,
		6X8.6X0.900,			46.44,,
		10X8.9X0.850,			75.65,,
		7X6.8X0.850,			40.46,,
		10X8.6X0.850,			73.10,,
		Total 2			413.65m ²
③ Repair of pot hole -do					
-do-au-capin-job-					
		5X8.5X0.900,			38.25m ²
Continuation					Total: 38.25m ²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF RS	38.25 m ²
		8x9.2x0.650			47.84
				Total	86.09 m ²
④ patch Repair material					
filled pot hole - do -					
- do - all - up to - 500 -					
		5x8.5x0.90			38.25 m ²
		8x9.2x0.650			47.84
				Total	86.09 m ²
⑤ Mount of Road sign - 0.14 km					
⑥ cutting branch of trees etc - 2 Nos					
 23/08/2015 AE					

ABSTRACT of cost					
① Restoration of Raincut					
Qty - 74.52 m ³ (LP 40)					
- @ - RS - 404.66/m ³ - RS - 30,111 = 0					
② Making up of hem's					
shoulder					
Qty - 413.65 m ² (LP 40)					
- @ - RS - 60.28/m ² - RS - 24,935 = 0					
③ Repair of pot hole -					
Qty - 86.09 m ² (LP 41)					
- @ - RS - 307.98/m ² - RS - 26,514 = 0					
④					
RS - 81,560 = 0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) patch Repair on already filled pot hole -					
Qty - 86.09/m ² UP-411					
-Q-RS- 228.87/m ² -RS-					19,703.20
(5/8) Manti of Road sign					
Qty - 0.14 km LUP-411					
-Q-RS- 1104.58/km -RS-					155.20
(6/1) cutting branches of tree & shrubs					
Qty - 02 NOS (UP-411)					
-Q-RS- 113.64/NOS -RS-					227.20
					Total RS. 1,01,645.20

Add @ 12% GST + 1% L.Ces (H) @					13,214.20
Add @ 10% s.fee (H) @					520.20
					Total RS. 1,15,379.20
Less @ 11% Belnd (-) RS.					127.20
					Total RS. 1,15,252.00

		SLIP 23/08/2025 AE		CAP BMS 01/09/26 EE
Material Statement -				
① E/L -	136.52 m ³	74.52 m ³		
② Metal:	7.82 m ³			
③ Stone Screening:	1.55 m ³			
④ Bitumen emul (mLSS-1):	73.18 KG			
⑤ " " (RS-1):	23.25 KG			
⑥ Bitumen LS-903:	163.58 KG			
⑦ Stone CHIPS:	2.23 m ³			

Continuation

SLIP
23/08/2025
AE