

P. ID 1331765/1331765 BC

mmv SX

Schedule XLV-Form No. 134

SC

maleshapur panchayat ko

DIVISION

jiwachpur panchayat

paswan SUB-DIVISION

to chahat Pat

Measurement Book

M. B. No. 467

Govind Kumar (Am)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/8/25 Memo of Tanged -					2,71,890
1/1.T		2719~			
1/1.S.S.		2719~			
1/1.C.C.		2719~			
1/1.L.C.C.		2719~			
Roy -		13996~			
S.Fee -		2094~			
Deduction -		26966~			
CFMS -		2,44,924~			
Total -		2,71,890~			

Passed for Rs 2,71,890~ (Rs Two lac Seventy one thousand eight hundred ninety only)

Sr. Account Officer
Rural Works Department
Work Division, Triveniganj

Executive Engineer
RWP (W) Divn. Triveniganj

5th year Maintenance

Name of work:- Cons. of Road from
Mialeshpur Panchayat ke
Jiwachpur Pmgsy Road
Paswan Gamhakiya Upsakha
to Chhatupatti Baghmala
Chhat Pakki Road.

Agency:- Govind Kumar.

Agreement NO:- 07(SBP) MMGSY-2018-19

Date of start:- 23-05-2024

Date of completion:- 23-05-2025

Entry Date:- 20-08-2025

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Restoration of Raincuts/ Berms with soil mooray.					
2x	4.50x	1.20x	0.300 =	3.24m ³	
6x	4.80x	1.10x	0.300 =	9.50"	
15x	3.80x	1.20x	0.300 =	20.52"	
5x	2.75x	0.90x	0.300 =	3.71"	
4x	6.50x	1.20x	0.300 =	9.36"	
6x	5.50x	1.10x	0.300 =	10.89"	
2x	5.35x	1.00x	0.300 =	3.21"	
4x	6.00x	1.00x	0.300 =	7.20"	
6x	2.50x	1.25x	0.300 =	5.62"	
2x	4.10x	0.90x	0.300 =	2.21"	

4x	2.50x	1.25x	0.300 =		3.75"
3x	2.75x	0.95x	0.300 =		2.35"
7x	2.60x	1.10x	0.300 =		6.00"
5x	3.10x	1.00x	0.300 =		4.65"
10x	5.10x	1.00x	0.300 =		15.30"
4x	3.50x	0.90x	0.300 =		3.78"
6x	4.00x	0.95x	0.300 =		6.84"
10x	2.79x	1.10x	0.300 =		9.20"
2x	4.00x	1.00x	0.300 =		2.40"
6x	2.50x	1.20x	0.300 =		5.40"
12x	4.10x	0.90x	0.300 =		13.28"
8x	4.15x	1.00x	0.300 =		10.32"
10x	3.50x	1.15x	0.300 =		12.06"
4x	6.00x	1.00x	0.300 =		7.20"
2x	4.10x	0.90x	0.300 =		2.21"

Continuation

= 180.20 m³

Particulars	Details of actual measurement				Cubical area
	No.	L.	B.	D.	
	12	3.25	1.15	0.300	13.45
	4	1.55	1.00	0.300	1.86
	6	2.90	1.10	0.300	5.74
	2	4.15	1.00	0.300	2.49
	10	2.55	1.00	0.250	6.37
	4	4.40	1.15	0.300	6.03
	6	3.50	0.30	0.300	5.67
					= 221.67 m ³

② Making up of Berms/
Shoulder, stripping
excess soil — do —

5	2.50	0.90	=	11.25 m ²
10	6.75	1.10	=	74.25
11	6.35	1.00	=	69.85
5	2.50	0.90	=	11.25
8	2.75	0.65	=	14.30
13	4.20	0.75	=	40.95
6	3.10	0.70	=	13.02
10	6.75	0.75	=	50.12
5	6.85	1.00	=	34.25
12	7.40	0.90	=	79.92
4	8.00	0.50	=	22.40
6	6.75	0.75	=	30.37
13	3.30	1.20	=	51.48
8	2.50	0.90	=	18.00
5	3.00	1.15	=	17.25
6	7.40	0.95	=	42.18
4	8.00	1.15	=	36.80

Continuation : 617.64 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10 x 2.50 x 0.90				=	22.50"
5 x 3.00 x 1.15				=	17.25"
4 x 4.80 x 0.75				=	14.40"
6 x 7.50 x 0.60				=	27.00"
3 x 5.25 x 0.90				=	14.17"
6 x 7.60 x 0.90				=	41.04"
4 x 6.75 x 1.10				=	29.70"
3 x 6.60 x 1.20				=	23.76"
2 x 2.75 x 0.65				=	3.57"
8 x 5.00 x 1.20				=	48.00"
4 x 5.50 x 1.15				=	25.30"
10 x 6.00 x 1.00				=	60.00"
3 x 3.50 x 0.90				=	9.45"
2 x 3.10 x 1.00				=	6.20"
5 x 2.50 x 0.90				=	11.25"
3 x 3.00 x 1.15				=	10.35"
4 x 6.75 x 1.10				=	29.70"
8 x 2.75 x 0.65				=	14.30"
5 x 3.70 x 0.90				=	16.65"
6 x 3.90 x 1.25				=	29.25"
2 x 6.85 x 0.75				=	10.27"
4 x 6.00 x 1.00				=	24.00"
10 x 7.40 x 0.90				=	66.60"
12 x 8.00 x 0.70				=	67.20"
3 x 6.60 x 1.20				=	23.76"
				=	1263.31 ^m ²
(3) Repair of potholes					
filled with					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					75 mm BM.
	6	1.20	0.65	0.075	0.36 m ³
	4	1.15	0.65	0.075	0.22"
	2	2.05	1.10	0.075	0.34"
	6	1.20	0.75	0.075	0.40"
	8	1.50	0.65	0.075	0.58"
	6	1.65	0.55	0.075	0.40"
	10	1.40	0.55	0.075	0.50"
	8	1.90	0.45	0.075	0.52"
	6	1.30	0.80	0.075	0.46"
	10	1.75	0.65	0.075	0.86"
	8	1.40	0.75	0.075	0.64"
	6	1.25	0.85	0.075	0.48"
	2	1.10	0.80	0.075	0.13"
	4	1.90	0.75	0.075	0.42"
	6	2.25	1.00	0.075	1.02"
	10	0.90	0.60	0.075	0.40"
	8	0.65	0.40	0.075	0.16"
	6	1.95	0.90	0.075	0.66"
	4	2.10	0.80	0.075	0.50"
	6	1.70	0.80	0.075	0.62"
	8	1.05	0.60	0.075	0.38
	10	1.20	0.65	0.075	0.58"
	8	1.40	0.75	0.075	0.64"
	2	2.10	0.80	0.075	0.25"
	6	1.75	0.90	0.075	0.70"
	11	2.15	0.90	0.075	1.59"
	6	1.65	0.85	0.075	0.63"
	5	2.20	1.00	0.075	0.82"

Continuation

15.26 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 x 2.00 x 0.95 x 0.075					= 0.57 m ³
2 x 1.50 x 0.80 x 0.075					= 0.18 "
					= 16.01 m ³
Limit					= 15.60 m ³

④ Patch repair over

potholes with surface

Dressing — do —

6 x 2.00 x 0.80	=	9.60 m ²
4 x 2.00 x 0.95	=	7.60 "
2 x 1.20 x 0.70	=	1.68 "
9 x 0.95 x 0.65	=	5.55 "
6 x 1.00 x 0.70	=	4.20 "
8 x 0.85 x 0.50	=	3.40 "
6 x 0.95 x 0.65	=	3.70 "
8 x 1.45 x 0.95	=	11.02 "
6 x 1.25 x 0.70	=	5.25 "
4 x 1.20 x 0.70	=	3.36 "
6 x 1.45 x 0.90	=	7.83 "
5 x 0.95 x 0.65	=	3.08 "
6 x 1.40 x 0.85	=	7.14 "
8 x 1.45 x 0.90	=	10.44 "
4 x 1.20 x 0.70	=	3.36 "
2 x 2.10 x 1.15	=	4.84 "
10 x 1.45 x 0.60	=	8.70 "
8 x 1.55 x 0.70	=	8.68 "
9 x 1.35 x 0.85	=	10.32 "
10 x 0.95 x 0.65	=	6.18 "
6 x 2.30 x 1.05	=	14.50 "

Continuation = 140.43 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	9	1.35	0.85	=	10.32"
	12	1.45	0.80	=	13.92"
	8	1.30	0.90	=	9.36"
	7	1.25	0.80	=	7.00"
	6	1.00	0.70	=	4.20"
	8	2.00	0.95	=	15.20"
	7	1.55	0.90	=	9.76"
				=	210.19 m ²
					200
				Limit =	208.01 m ²
(5) Patch repair over					
Bituminous surface					
with surface dressing.					
	8	3.35	1.20	=	32.16 m ²
	9	3.30	1.00	=	29.70"
	6	2.75	0.90	=	14.85"
	3	3.00	1.05	=	9.45"
	6	3.25	0.80	=	11.16"
	12	2.90	1.20	=	41.76"
	2	2.80	1.10	=	6.16"
	4	2.65	1.10	=	11.66"
	2	1.85	1.00	=	3.70"
	9	1.70	0.95	=	14.53"
	6	2.40	0.90	=	12.96"
	2	1.80	0.95	=	3.42"
	4	2.00	1.00	=	8.00"
	0.5	2.50	1.10	=	13.75"
				=	15.75
				=	213.26 m ²

Continuation
Limit = 208.01 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Maintenance of CID works—do—=					04 NO.
⑦ Maintenance of CID works (slab)=					05 NO.
⑧ White washing of of parapet walls of CD works & trees trunks.					
	2	2	4.00	1.20	= 19.20 m ²
	4	2	6.00	1.50	= 72.00 "
					= 91.20 m ²
					Limit = 84.00 m ²
Abstract of cost Abstract of cost 875 875					
① Restoration of Raincut/ Berms with soil.					
221.67 m ³ vide MB P-54					
					349.02
@ Rs 349.02/m ³					= Rs 77367.00
② Making up of Berm/ Shoulder, stripping excess soil.					
1263.31 m ² vide MB P-55					
@ Rs 51.28/m ²					= Rs 64782.00
③ Repair of Potholes filled with					

Continuation

Rs 142149.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
75 mm BM.					
15.60 m ³ Vide MB P-57					
					9858.42 ₃
					@ Rs 15.60/m ³ = Rs 153791.00
					*
(4) Patch repair over pot holes with surface Dressing — do —					
208.01 m ² Vide MB P-58					
					99.50
					@ Rs 208.01/m ² = Rs 20697.00
					*
(5) Patch repair over Bituminous surface					
208.01 m ² Vide MB P-58					
					@ Rs 88.77/m ² = Rs 18465.00
(6) Maintenance of CID work					
04 NO Vide MB P-59					
					@ Rs 1049.23/each = Rs 4197.00
(7) Maintenance of CID work (Slab).					
05 NO Vide MB P-59					
					@ Rs 2165.84/no = Rs 10829.00
(8) Whitewashing of Parapet walls of CID work & tree trunks.					
84.00 m ² Vide MB P-59					
					@ Rs 15.36/m ² = Rs 1290.00

Continuation : Rs 351418.00

