

Name of Work: SH 73 TO DeWaryag Tak

MMBSY (SC)

MB NO-541

Schedule XV-Form No. 134

_____ DIVISION

_____ ~~SH 73 TO~~ SUB-DIVISION

Unibro Intranserv Pvt Ltd

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint. of Road from					
" 84-73 to Dewariya Fair "					
(messy-sc)					
Agency:- Unibro Infra service Pvt. Ltd.					
Agreement No:- 40/messy-sc/3BD/2019-20					
Date of Actual Compl:- 28/03/2021					
Date of Entry:- 23/09/24					
1) Restoration of Raincuts/					
Berms with soil					
$2 \times 10 \text{ m} \times 10.49 \times 1.20 \times 0.30 = 74.88 \text{ m}^3$					
$2 \times 10 \text{ m} \times 13.34 \times 1.25 \times 0.30 = 100.05 \text{ m}^3$					
$2 \times 10 \text{ m} \times 14.82 \times 1.42 \times 0.30 = 100.04 \text{ m}^3$					
$2 \times 10 \text{ m} \times 10.45 \times 0.95 \times 0.30 = 59.57 \text{ m}^3$					
Total = 334.54 m ³					
Amount = 2304.76 m ³					
2) Making up of Berms/shoulder					
stripping excess soil					
$2 \times 10 \text{ m} \times 15.90 \times 1.10 = 349.80 \text{ m}^2$					
$2 \times 10 \text{ m} \times 13.55 \times 1.20 = 325.20 \text{ m}^2$					
Total = 675.00 m ²					
3) Repair of Pot-holes filled					
with 75 mm WBM					
$74 \text{ Nos} \times 0.90 \times 0.20 = 20.25 \text{ m}^2$					
$67 \text{ Nos} \times 0.85 \times 0.35 = 19.98 \text{ m}^2$					
$75 \text{ Nos} \times 0.95 \times 0.35 = 24.94 \text{ m}^2$					
$18 \text{ Nos} \times 1.45 \times 1.40 = 36.54 \text{ m}^2$					
$29 \text{ Nos} \times 1.75 \times 1.10 = 39.88 \text{ m}^2$					

Continuation

Total = 141.54 m²Amount = 140.68 m²



Signature
13/05/24
JE

Signature
12/05/25
AF

ABSTRACT OF COST

58

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Restoration of Rain cuts/ Berms — do —					
Qty = 2304.78 m ³ (vide TMB Pg-56)					
@ 365.25 Rs/m ³ —					Rs 1,11,314 = 0
2) Making up of Berms/shoulder, stripping excess soil —					
Qty = 675.0 m² 675.0 m ² (vide TMB Pg-56)					
@ 54.16 Rs/m ² —					Rs 36,558 = 0
3) Repair of Pot holes fitted with 75 mm WBM m ² —					
Qty = 140.63 m ² (vide TMB Pg-56)					
@ 391.99 Rs/m ² —					Rs 55,126 = 0
4) Patch repair over Bitumed.					
Qty = 140.63 m ² (vide TMB Pg-56)					
@ 328.27 Rs/m ² —					Rs 46,165 = 0
5) Maint. of C/D work (MPC)					
Qty = 7.0 nos (vide TMB Pg-57)					
@ 1131.64 Rs/no —					Rs 7921 = 0
6) Maint. of C/D work (s/ds. culv)					
Qty = 2.0 nos (vide TMB Pg-57)					
@ 2336.81 Rs/no —					Rs 4,674 = 0
7) P.V. & Laying of hot-applied thermo plastic compound —					
Qty = 860.0 m ² (vide TMB Pg-57)					
@ 942.89 Rs/m ² —					Rs 8,10,885 = 0
Total =					10,72,643 = 0
Less 10% As/Agreement (-)					= 1,07,264 = 0
Total =					9,65,379 = 00
 J. E. Continuation					 12/8/95 AF