

BHUPENDRA YADAV

dot complete
01-07-21

MB No:- 2755

Shedule XLV Form No. 134.

RWD Works

DIVISION

RWD Works SAHARSA

SUB-DIVISION

SAHARSA

Measurement Book

Vimoba path to Nuheli Vazma.

MB No:- 2755

4th year maintⁿ Bill

76

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const ⁿ of Road from					
under path To Musli Bazar Tola					
Agency:- Bhupendra Yadav					
Agreement No:- 12530/mahav/20-21					
Date of Commencement:- 08/06/21					
Date of completion:- 07/06/21					
Act of Entry:- 06/08/21					
1) Restoration of Raincuts do do all					
comp. Job -					
10 X 12 X 0.800 X 0.300					= 28.80 m ³
5 X 5 X 0.750 X 0.300					= 9.00 "
8 X 7 X 0.650 X 0.300					= 10.92 "
2 X 6 X 7 X 0.550 X 0.300					= 14.85 "

Total → 89.058 m³

2) making up of curbs of					
Shoulder - do - do all					
comp. Job -					
8 X 8 X 0.900					= 56.00 m ²
2 X 6 X 3 X 0.750					= 27.00 "
2 X 8 X 7 X 0.900					= 57.60 "
10 X 5 X 0.900					= 45.00 "
12 X 4 X 0.850					= 40.80 "
2 X 8 X 6 X 0.800					= 76.80 "
2 X 10 X 5 X 0.500					= 50.00 "
2 X 8 X 6 X 0.850					= 81.60 "
2 X 6 X 7 X 0.800					= 54.40 "
5 X 8 X 0.900					= 36.00 "

Continuation

ABSTRACT of COST


78

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of Raincuts					
Qty - 83.058 m ³ (vp-)					
@ - RS - 394.20/m ³ RS = 35,107.50					
② Making up of Berms / shoulder					
Qty = 652.50 m ² (vp-)					
@ - RS - 58.92/m ² RS = 38478.00					
③ Repair of pot holes					
Qty - 102.60 m ² (vp-)					
@ - RS - 279.16/m ² RS = 28,642.00					
④ patch Repair on already filled pot hole					
Qty - 102.60 m ² (vp-)					
@ - RS - 242.07/m ² RS = 24836.00					
⑤ maintn of HP culvert					
Qty - 3 NOS (vp-)					
@ - RS - 1130.67/NOS = 3392.00					
⑥ maintn of Road Sign					
Qty - 0.22 km (vp-)					
@ - RS - 1077.82/km RS = 237.00					
⑦ maintn of 200 nos km stone					
Qty - 0.26 km (vp-)					
@ - RS - 570.89/km RS = 1482.00					
⑧ cutting branches of tree & shrubs					
Qty - 3 NOS (vp-)					
@ - RS - 109.74/NOS RS = 329.00					
Total					44,822.50 1,31,169.00

Continuation

<u>Material Statement</u>		
(1)	E/cw	= 166.983 m ³
(2)	Metal	= 9.31 m ³
(3)	stone screening	= 1.85 m ³
(4)	B itumen emulsion (RS-1)	= 87.21 Kg
(5)	" "	(RS-1) = 27.702 Kg
(6)	" "	(S-50) = 194.94 Kg
(7)	Stone chips	= 2.72 m ³


 20/08/25
 AE

Continuation