


# Format for Inspection of Maintenance Aspects of completed PMGSY/MMGSY works

1. Date of Inspection: 13.12.18
2. Name of National Quality Monitor: <sup>E.E</sup> Yugeshwar Kumar Singh
3. State: Bihar District: Supaul Block: Pipra
4. Name of Road: From Lohy - Bishanpur to Yadav Tola (ODR 25)
5. Package No.: BR-35R-085
6. Year of clearance: 00-01 Ph-1 01-03 Ph-2 03-04 Ph-3 04-05 Ph-4 05-06 Ph-5
7. Length: Flexible Pavement ....Km CC/other Pavement .....Km.  
= Total 5.750...Km.
8. Estimated Cost (As cleared by GOI): Rs. 422.47 Lakh
9. Cost upon Completion: Rs. 370.90 Lakh
10. The Work is a Case of: New connectivity Up gradation
11. Actual Date of Completion: 01 07 2017

  
 Executive Engineer  
 RWD (W) Divn. Triveniganj

## Observations:


1	Name of Item/ Activity: Maintenance of road in respect to Restoration of rain cuts as per clause 1902 of the Specifications and Cutting of branches of trees, shrubs and trimming of grass and weeds etc as per clause 1914 of the Specifications.
a	Observations: What is the condition of Roads in respect to this item: Restoration of rain cuts have been done cutting of trees, shrubs trimming of grass and weeds were going on. But more than 80% have been done at the time of my inspection.
b	Grading for the above item S / U
2	Name of Item/ Activity : Restoration of rain cuts and dressing of berms as per clause 1902 of the Specifications and making up of shoulders as per clause 1903 of the Specifications
a	Observations: What is the condition of Roads in respect to this item : Making up of shoulders and dressing of berms were going on with full acceleration. It is expected that it will be finished tomorrow as per my prediction. So it may be supposed to be satisfactory



b	Grading for the above item	S / U			
3	Condition of Pavement including filling pot holes and patch repairs etc as per clause 1904, 1905 and 1906 of the Specifications.				
a	<b>Observations:</b> What is the condition of Roads in respect to this item (Detailed observations should be made as to whether the pavement has potholes, cracking, reveling etc which is causing disturbance/discomfort in driving ? if yes, whether these defects have been repaired properly under routine maintenance: <p>No Pot No patch in any portion of road. All are B.T portion</p> <p>P.C.I be 4.5</p> <p>(gt is on the basis of my vehicle speed on which I have calculated)</p>				
		4.5			
b	<b>Observations:</b> What is the pavement condition index (PCI) as per annexure 14.7 para 14.9 of Operations manual?	5	4	3	<3
c	Grading for the above item	S / U			
4	Name of Item/ Activity : Maintenance of drains as per clause 1907 of the Specifications, Maintenance of culverts and cause ways as per clause 1908 and 1909 of the Specifications				
a	<b>Observations:</b> What is the condition of Roads in respect to this item : <p>All Culverts are very clear with respect discharge (100% capacity for flowing water)</p>				



b	Grading for the above item	S / U
5	<b>Name of Item/ Activity :</b> Maintenance of road signs as per clause 1910 of the Specifications and White washing guard stones, Re-fixing displaced guard stones, White washing parapets of C.D. Works	
a	<b>Observations:</b> What is the condition of Roads in respect to this item : <i>white washing guard stones and parapets of C.D works have been done properly. Refixing of displaced guard stones works were on. with full speed.</i>	
b	Grading for the above item	✓ S / U
6	<b>Name of Item/ Activity:</b> Maintenance of guard rails and parapet rails as per clause 1911 of the Specifications, Maintenance of 200 m and Kilo Meter stones as per clause 1912 of the Specifications.	
a	<b>Observations:</b> What is the condition of Roads in respect to this item : <i>Maintenance of 200M stones and kilo meter stones have been done properly</i>	
b	Grading for the above item	✓ S / U
7	Over all grading	S/ SRI/ U

Signature  
  
 Executive Engineer  
 R.W.D. Work,  
 Division, Supaul.

Date: 13/12/18

पथ का नाम :- एस० एच० सड़क आनन्दपुर चौक से  
दुमरिया भाया ब्राह्मण टोला ।

पथ की लम्बाई :- 1.75 कि० मी० ; BT  $\rightarrow$  1.35 कि० मी०  
मुजतान की राशि :- 145.92 लाख PCC  $\rightarrow$  0.40 कि० मी०

पाँच वषीय अनुरक्षण की राशि :- 9.22 लाख

वास्तविक कार्य समाप्ति की तिथी :- 11.02.2015

सर्वेदक का नाम :- श्री पित्रवरमण कुमार सिंह

कार्यकारी एजेंसी :- कार्यपालक अभियंता ग्रामीण कार्य विभाग  
कार्य प्रेमडप, त्रिवेणीगैज ।