

Inspection Report for flood damage work

Date:

1. Name of PIUs- Dhondaha

2. Name of Block/Road- Raupauli/Tikapatti to tirasi (Muni Tola)

A. For Road

1. Damage Location/Chainage :

2. Damage Length : 42.0M

3. Nature of Damage : Side cutting due to flood

4. Details of Restoration :

i Material being used in Restoration : Brick bats

ii Equipment/Tools being used in Restoration works: Tractor

iii Procedure taken up in Restoration works : Manual

iv Restored Length : 42.0M

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works :

iv Restored Length :

Signature of JE/AE/EE

27/11/2021
AB

27.1.21.
EC

Signature
27/11/2021
(Name of Inspector)

Dhamdaha DIVISION

Rupauli SUB-DIVISION

Tika putti to Terasi (muni tula)

Measurement Book

No. - 46

प्रमाणित किया जाता है कि शर माफी पुल
में सुद्वि 1 से 100 फीट है यह माफी पुल

अल सुपुल पुल के माफी सुपुल

के माफी किया जाता है

Date of first entry

12.10.20

Date of last entry

Executive Engineer.

Rural Works Department

Works Division Dhamdaha (Purnea)

14/10/2020

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
H/10000. Porh - Tikapatti To Terasi (Muni Tola)					
Authority - G.E. Road (w) Division, Dargamala.					
① providing & laying bricks bats in sitches directly company of bats with mason. directly cost of supplying bat do - Comp job.					
		Top width.			
	1x15	x	(2.50+3.60+2.90)		
			3		
	1x15	x	(3.0+4.0) x (0.60+0.70+0.70)		
			2	3	
	1x15	x	3.50 x 1.0	=	52.50 m ³
		Top width.			
	1x12	x	(1.90+2.10+1.50)		
			3		
	1x12	x	(1.83+2.73) x (0.40+1.50+0.80)		
			2	3	
	1x12	x	2.28 x 0.90	=	24.62 m ³
		Top width.			
	1x15	x	(1.90+2.10+1.50)		
			3		
	1x15	x	(1.85+2.37) x (0.90+1.30+0.70)		
			2	3	
	1x15	x	1.86 x 0.97	=	27.06
					104.45 m ³

Continuation

Executive Engineer
Rural Works Department
Works Division Dhamdaha (Pune)

Scanned with CamScanner