

Measurable of Road from L-007-703 to Bountar.

HTG - FDR

Measurement Book

Schedule XLV-Form No. 134

MBAB-914

Hannant DIVISION

Hannant SUB-DIVISION

1st on AIC Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Motorable of Road					
from L 027-703 to Baurtor (R27)					
Agency -					
Agreement No -					
Date of Commencement -					
Date of Completion -					
Date of Entry - 02-02-2021					

RECORD ENTRY

① Providing laying dry
graded Jhama Khaba --
do do -- as per T/S.

$$\frac{17.00 \times 1.50 + 2.0}{2} \times \frac{2.0 + 2.50}{2} = 66.938m^3$$

$$\frac{9.00 \times \frac{2.00 + 2.50}{2} \times \frac{2.50 + 3.0}{2}}{2} = 55.688m^3$$

$$\text{Qty} = 122.63m^3$$

NCS
02-01-21
AL

Cast
02/02/2021
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

① Providing Laying dry
 graded Jhame Khoo--
 do do as per J/S
 122.63m³ (V.T.M.B.P. NO - 01)

② Rs. 2214.07/m³ - Rs. 271511.200

Rs. 271511.200

Add 12% GST - Rs. 32581.200

Add Labour 1% - Rs. 2715.200

Rs. 306807.200

NML
 02-02-21

Cash
 02/02/2021
 J.E

CJP
 f.p
 020221
 JS

Inspection Report for Flood Damage Work

Date:

1. Name of PIUs - RWD Hornaut
2. Name of Block/Road - Motorable of Road from L027-T03 to Banuntar.

A. For Road

1. Damage Location /Change- 0.865 Km, 0.985 Km
2. Damage Length- 0.025 Km
3. Nature of Damage- Heavy Rain/Flood.
4. Details of Restoration Works-

- i. Material being used in Restoration works- Brick Bats
ii. Equipments/Tools being used in Restoration works- JCB, Tractor, Trulli, Roller, etc.
iii. Procedure taken up in Restoration works- Yes
iv. Restored Length- 0.025 Km

B. For Bridge


1. Damage Location /Chainage-
2. Damage Length-
3. Nature of Damage-
4. Details of Restoration Works-
i. Material being used in Restoration work-
ii. Equipments/Tools being used in Restoration Work-
iii. Procedure taken up in Restoration work-
iv. Restored Length-

C. Requirement Of New CD/Bridge


- i. Name of Road-
ii. Location Chainage-
iii. Type of CD work/Length required

- Upload one photograph of damaged portion if available

- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode


23-01-21
E.E
Signature of JE/AE/EE

NUS
23-01-21
AE


23/1/21
Executive Engineer
R.W.D. (W)
Division Biharsharif (Nalanda)

Asst
23/01/2021
J.E
AB