

Inspection Report for flood Damage Work

Date:

1. Name of PIUs-

ER. YUGESHWAR KUMAR SINGH

2. Name of Block/Road-

NABINAWAR / To 3 to Nymgia

A. For Road

1. Damage Location/Chainage

: 1st, 2nd and 3rd

2. Damage Length

: 500m

3. Nature of Damage

: Wash out due to heavy flood

4. Details of Restoration works

i. Material being used in Restoration works: Brick Bats and HP

ii. Equipments/Tools being used in Restoration works: JCB, Tractor

iii. Procedure taken up in Restoration works: Quick Restoration

iv. Restored Length

500m

B. For Bridge

1. Damage Location/Chainage

: NA

2. Damage Length

: NA

3. Nature of Damage

: NA

4. Details of Restoration works

i. Material being used in Restoration works:

NA

ii. Equipments/Tools being used in Restoration works:

NA

iii. Procedure taken up in Restoration works:

NA

iv. Restored Length

C. Requirement of new CD/Bridge

i. Name of Road

: NA

ii. Location/Chainage

: NA Part of 1st, 2nd and 3rd

iii. Type of CD work/Length required

: NA 3x5 1000mm dia NPS H.

- Upload one photograph of damaged portion if available
- Attach minimum two photograph(during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

Signature of JE/AE/EE

Signature

(Name of Inspector)

"D:\office file\winword file\All Format Hindi 2.docx"

ESTIMATE

Name of work: Restoration of road from T03 to Murg 19

① Providing and filling brick bats including making cost of brick bats and labour all complete

9.75m x 2.80m x 0.30m =	8.48 m ³
9.80m x 2.80m x 0.30m =	8.53 "
19.00m x 2.80m x 0.30m =	16.72 "
19.80m x 2.75m x 0.30m =	16.34 "
16.65m x 2.80m x 0.30m =	13.99 "
12.85m x 2.75m x 0.30m =	10.60 "
12.70m x 2.95m x 0.30m =	11.24 "
15.00m x 2.85m x 0.30m =	12.83 "
15.40m x 2.75m x 0.30m =	12.71 "
14.70m x 2.80m x 0.30m =	12.35 "
14.80m x 2.70m x 0.30m =	11.99 "
15.90m x 2.80m x 0.30m =	13.36 "
16.10m x 2.60m x 0.30m =	9.91 "
12.75m x 2.60m x 0.30m =	9.56 "
12.25m x 2.60m x 0.45m =	14.04 "
11.60m x 2.80m x 0.45m =	14.62 "
12.40m x 2.85m x 0.40m =	14.14 "
13.50m x 2.80m x 0.40m =	15.12 "
9.75m x 2.70m x 0.30m =	7.90 "
8.80m x 2.55m x 0.30m =	6.73 "
8.50m x 2.55m x 0.30m =	6.50 "
8.00m x 2.60m x 0.30m =	6.24 "
8.60m x 2.65m x 0.35m =	7.98 "
7.50m x 2.70m x 0.35m =	7.09 "
7.60m x 2.40m x 0.35m =	6.28 "
7.70m x 2.40m x 0.40m =	7.28 "
12.80m x 2.45m x 0.40m =	12.54 "
14.80m x 2.55m x 0.50m =	18.87 "
16.70m x 2.60m x 0.50m =	21.71 "
11.75m x 2.75m x 0.50m =	16.16 "
22.80m x 2.95m x 0.45m =	30.27 "
16.60m x 2.75m x 0.40m =	18.26 "
15.90m x 2.85m x 0.30m =	13.59 "
22.30m x 2.80m x 0.30m =	18.73 "
14.25m x 2.85m x 0.60m =	24.37 "
17.90m x 2.75m x 0.60m =	29.35 "
500m	
486.59 m ³	1486.47
At 12% GST	178.37
At 1% Labour cost	90.48
	310,22,472 = 0
	817330 = 0

24/9/20
JE

24/9/20
AE

24/9/20

Bf— 8
8.17,330=0
8.173 lakh

Technically approved for Rs. 8.173 —
Rupees Zero Crore Eight Lakh
Seventeen thousands Three hundred only

S.E.
R.W.D (W) Circle
Aurangabad

For Surface
Unsurface Gravel
Kachha Road