



प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (एक सौ)
पृष्ठ हैं। जो कि सहायक अभियन्ता
ग्रामीण कार्य विभाग, कार्य अवर,
प्रमंडल.....दाका.....के
पदनाम से निर्गत किया जाता है।





10/06/2020
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दाका

10/06/20

Sch. XLV - Form No. 134

W.D. Dhaka DIVISION
Dhaka SUB-DIVISION

Measurement Book

No. 1440

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Restoration work of Road from Kusmahwa to Haruhani under F.D.R for the year 2020-21					
Record Entry.					
(1) Labour for laying dry graded Thama Khoo or Stone filter under Brick Pitching - --- E/1					
(Brick bats)					
CH. 1550 M to 1568 M.					
$\frac{13.0+17.0}{2} \times \frac{4.00+6.50}{2} \times \frac{1.00+2.50+1.50}{3} = 153.125 M^3$					
CH. 1950 M to 1972 M					
$\frac{22.0+20.0}{2} \times \frac{4.00+6.00}{2} \times \frac{1.10+1.30+1.10}{3} = 140.00$					
CH. 2670 M to 2730 M.					
$\frac{60.00+55.00}{2} \times \frac{4.10+5.50}{2} \times \frac{0.500+1.10+0.500}{3} = 193.00$					
					486.325 M ³
Less to H.P.					
$1 \times \frac{\pi}{4} \times (1.23)^2 \times 5.00 (m)$					5.94
Total					480.385 M ³
(2) Supplying filtering & fixing H. P. 1000 mm dia					
--- E/1					
1 Row x 2 HP x 2.50 M					5.0 M
 J. E. 5.12.20  J. E. 5.12.20  J. E. 07/09/2020					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Restoration work of Road from Kalamahar to Harehahi under FDR for the year - 2020-21					
Abstract of cost:					
(1) Labour for laying dry graded Thama khera & stone filter --- E/					
480.385 M ³		Vide TMB			
		P-5			
	@ R	2033.84 / M ³	B		9,86,63/-
(2) Supplying fitting & fixing H.P 1000 mm dia --- E/					
5 M		Vide TMB			
		P-5			
	@ R	4253.65 / M	R		2,12,93.00
Total - R					10,07,927.00
Say. R					10,07,900.00
<u>Signature</u> 05/01/2021 S.D.O.		<u>Signature</u> 05/01/2021 EE			

Continuation