

FDR - BAIKUNTHPOR

2020

Schedule XLV-Form No. 134

DIVISION

Block - Baikunthpur

SUB-DIVISION

M.B.HO-538

MEASUREMENT BOOK

5
Sch. XLV-Form No. 134

154

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Motorable Work in Road					
from P.W.D. Terua To Kabul Somharipur					
damaged due to Heavy rain/flood					
for Year 2020-2021					
Authority - Executive Engineer, R.W.D.,					
Works Division, Sopalganj-2					
Agency - Departmental Work					
</					

Continuation
Total =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	-	-	
	1	30.00	5.00	0.50	7.50 m ³
	1	25.00	0.75	0.40	11.25 m ³
	1	22.00	1.80	0.65	32.76 m ³
	1	15.00	2.00	1.20	36.00 m ³
	1	14.00	1.50	1.23	25.83 m ³
	1	8.00	2.35	1.50	28.20 m ³
	1	11.00	2.52 2.45	1.45	39.88 m ³
	1	25.00	2.45	1.20	73.50 m ³
	1	6.00	1.40	1.25	10.50 m ³
	1	30.00	1.50	1.30	58.50 m ³
	1	18.00	1.65	0.75	22.28 m ³

	1	29.00	1.70	1.20	59.16 m ³
	1	25.00	1.10	0.50	13.75 m ³
	1	9.00	1.50	1.45	19.58 m ³
	1	5.00	1.60	1.30	10.40 m ³
	1	12.00	1.48	0.30	7.39 m ³
	1	12.00	1.50	0.60	10.80 m ³
	1	20.00	1.60	0.50	16.00 m ³
	1	25.00	1.50	0.65	24.38 m ³
Less for H.P	1.50	1.23	1.23	5.00	11.95 m ³
				Total	1,142.91 m ³
2-31m2	Providing laying 1mm				
	dia	NP3	Hume Pipe		
	in single layer - - -				
	- -	complete job.			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2.5 m			
		2 x 2.50 m			5.0 m.

(Signature)
05/01/21

ABSTRACT OF COST

1-Item 1 - Providing brick bats
laid in ditches, including
all cost of labour and
material with all complete
job.

1142.91 m³ @ Rs 2412.11 per
m³ - - - Rs 27,56,825.00

2-Item 2. Providing & laying 100 mm
dia NP3 Hume Pipe in
single layer - complete job

5.00 m @ Rs 2,744.50/m - - Rs 13,723.00
Total Rs 27,70,548.00

(Signature)
05/01/2021

(Signature)
05/01/21