



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

FDR

PLAN HEAD FDR(2245) (2020-2021)



MOTORABLE OF ROAD FROM NH-19 DUDHAILA TO BHINIK TOLA

DISTRICT	:-	Saran	
DIVISION	:-	Sonpur	
BLOCK	:-	Sonpur	
TOTAL LENGTH OF ROAD	:-	3.107	KM
TOTAL COST OF CONSTRUCTION	:-	10.821	Lac
TOTAL COST OF PROJECT	:-	10.821	Lac

Inspection Report for flood damage work

Date :

1. Name of PIUs : A & Lish Kumar.

2. Name of Block/Road : Sonpur.

(A) For Road - NH-19 Suddhaila To Bhinik Tola.

1. Damage Location/Chainage : 400 M to 1500 M.

2. Damage Length : - 195 M

3. Nature of Damage : Flank and road surface damage due to flood.

4. Details of Restoration :

(i) Material being used in Restoration : Brick bats.

(ii) Equipment/Tools being used in Restoration works : tractor.

(iii) Procedure taken up in Restoration works : Brick bats filling and compacting.

(iv) Restored Length : 195 M.

(B) For Bridge

1. Damage Location/Chainage : x

2. Damage Length : x

3. Nature of Damage : x

4. Details of Restoration : x

(i) Material being used in Restoration : x

(ii) Equipment/Tools being used in Restoration works : x

(iii) Procedure taken up in Restoration works : x

(iv) Restored Length : x

Signature of JE/AF/EE

Signature

(Name of Inspector)

FDR(2020-2021)

प्रतिवेदन

का नाम :- ग्रामीण कार्य विभाग कार्य प्रमंडल सोनपुर

नाम :- NH-19 दुधैला से भिनिक टोला


लम्बाई:- 3.107 Km.


नेत राशि:- 1082136 रु


सोनपुर

सारण

प्राक्कलन सारण जिला अंतर्गत सोनपुरा प्रखंड के NH-19 दुधैला से भिनिक क पथ बाढ़ से क्षतिग्रस्त (F.D.R.) पथांश का यातायात पुनस्थापन (able) कार्य का तैयार किया गया है। इस वर्ष अचानक अत्यधिक बाढ़ कारण पथ के CH-400 से 1500 M में पथ में कटाव होने के कारण मनबाधित हो गया, तत्काल पथ मरम्मति हेतु पथांश में Brick Bats भरकर से बचाव का कार्य करते हुए यातायात को पुनस्थापित किया गया है। पथ मरम्मति कार्य का प्राक्कलन वर्तमान अनुसूची दर तैयार किया गया है प्राक्कलन की स्वीकृति अपेक्षित है।


अभियंता


सहायक अभियंता


कार्यपालक अभियंता

FDR

GENERAL ABSTRACT OF COST

Block:- Sonpur

District:- Saran

Length of Road:- 3.107 KM

Name of Road:- Motorable of Road From NH-19 Dudhaila To Bhinik Tola

SL. No.	Item of Work	Amount
A	TOTAL COST	: 10.821 Lacs
	TOTAL	: 10.821 Lacs



Junior Engineer


Asstt. Engineer


Executive Engineer

T/A Approved for Rs - 10.821 Lacs

SE
RWD


S.E. Chafra

Sl. No.		Code	Particulars	Description	Unit	QOS	Length	Weight	Quantity	Rate	Amount (in Rs.)	
<p>BRICK LAYS Providing brick bats including spreading laying, labour for dry grade of flume Khos later under Brick Paving or boulder paving in slope or apron including light ramming etc. All complete job as per approved design specification and dimensional E/I, including carriage cost of bricks.</p>												
1	R 3.1.2 (EM)		600 To 1500 M		Carro	1.00	15.00	2.500	1.50	56.25		
					Carro	1.00	15.00	6.000	1.50	185.00		
					Carro	1.00	10.00	5.000	0.90	45.00		
					Carro	2.00	10.00	1.500	1.50	45.00		
					Carro	1.00	50.00	1.500	0.90	67.50		
					Carro	10.00	2.50	2.500	0.80	18.75		
					Carro	1.00	60.00	2.500	0.90	135.00		
									Total Quantity =	507.50	2,153.51	10,82,136.00
										TOTAL COST IN RS. =	10,82,136.00	

[Signature]
 AE
 RWD

[Signature]
 JE
 RWD

[Signature]
 EE
 RWD