

Inspection Report for Flood Damage Work

Date.:26.12.20.....

1. Name of PIUs – Executive Engineer, R.W.D., Works, Division, Muzaffarpur West

2. Name of Block – Motipur

3. Name of Road/Bridge – Rasulganj Mathiya Dhur to Salempur Road

A. for Road

1. Damage Location/Chainage : 1.30 K.M to 2.0 K.M.

2. Damage Length : 581 M

3. Nature of Damage : whole length eroded and badly damaged in Flood.

4. Details of Restoration Works :

i. Material being used in Restoration works : Brick Bats, Hume pipe, Local sand

ii. Equipments/Tools being used in Restoration Works : Tractor, JCB Machine & Roller.

iii. Procedure taken up in Restoration works :

iv. Restored Length : 581 M First filling brick bats, Topping by local sand and Hume pipe buried for water Crossing.

B. for Bridge

1. Damage Location/Chainage : 1.390 M , 1.520 M , 1.70 , 1.850 M

2. Damage Length : 4 x 5 M = 20 M

3. Nature of Damage : C.D. work wash out - in Flood.


4. Details of Restoration Works :


i. Material being used in Restoration works : Hume pipe, Brick Bats, local sand


ii. Equipments/Tools being used in Restoration Works : Tractor, JCB Machine

iii. Procedure taken up in Restoration works : Hume pipe Buried in Road embankment and Brick Bats, fill local sand for Topping.

iv. Restored Length : 20 M


J.E.


A.E.


Executive Engineer,
R.W.D. Works Division,
Muzaffarpur west


Signature
(Name of Inspector)