

Rural Works Department, Govt of Bihar

FDR



**RESTORETION FOR PARSA BANKERWA PWD ROAD ML
COLLEGE TO LATRAHIYA DHALA TAK**

DISTRICT	:-	Chapra	
DIVISION	:-	Sonpur	
BLOCK	:-	Parsa	
TOTAL LENGTH OF ROAD	:-	2.100	KM
TOTAL COST OF CONSTRUCTION	:-	17.319	Lac
TOTAL COST OF PROJECT	:-	17.319	Lac

Inspection Report For Flood Damage Work

Date :-

2-12-20

1 Name Of PIUs :-

Executive Engineer, RWD, WORKS DIVISION-SONPUR

2 Name Of Road :-

Restoration For Parsa Bankerwa PWD Road ML College To Latrahiya
Dhala Tak

3 Name Of Block

Parsa

A.FOR ROAD

1 Damage Location/Chainage :-

CH-0 M TO 13 M

CH-30 M TO 32 M

CH-28 M TO 55 M

CH-1127 M TO 1156.77 M

2 Damage Length :-

72.27

3 Nature Of Damage :-

Wash Out Of Road Crust With Embankment

4 Details Of Restoration :-

i Material Being Used In Restoration :-

EARTHWORK / BRICK BATS

ii Equipment/Tools Being Used In Restoration Works :-

Tracter, Loader, Hambar

iii Procedurre Taken Up In Restoration Works :-

Filling Of Brick Bats In Wash Out Portion
Of Road Crust And Supporting By
Earthwork In Embankment

iv Restored Length :-

72.27

B.FOR ROAD

1 Damage Location/Chainage :-

2 Damage Length :-

3 Nature Of Damage

4 Details Of Restoration :-

i Material Being Used In Restoration :-

ii Equipment/Tools Being Used In Restoration Works :-

iii Procedurre Taken Up In Restoration Works :-

iv Restored Length :-

Signature Of JE/AE/EE

Signature
(Name Of Inspector)


FDR (2020-2021)


प्रतिवेदन

प्रमंडल का नाम:-	ग्रामीण कार्य विभाग, कार्य प्रमंडल सोनपुर
पथ का नाम:-	परसा बनकेरवों पी0डब्लु0डी0 रोड एम0एल0 कॉलेज से लतरहियों ढाला तक।
पथ की लम्बाई:-	2.100 कि0मी0
प्राक्कलित राशि:-	17.319 लाख
प्रखंड:-	परसा
जिला:-	सारण

प्रस्तुत प्राक्कलन सारण जिला अन्तर्गत परसा प्रखंड के परसा बनकेरवों पी0डब्लु0डी0 रोड एम0एल0 कॉलेज से लतरहियों ढाला तक पथ तक पथ बाढ़ से क्षतिग्रस्त (FDR) पथांश का यातायात पुर्नस्थापन (Motrable) कार्य कराकर प्राक्कलन तैयार किया गया है। इस वर्ष अचानक अत्यधिक बाढ़ आने के कारण पथ में जगह जगह कटाव हो गया एवं पथ क्रस्ट बह गया जिससे आवागमन बाधित हो गया, चुनाव के मध्य नजर पथ का तत्काल मरम्मति के लिए पथांश में Brick Bats एवं मिटी भरकर कटाव से बचाव का कार्य करते हुए यातायात को पुर्नस्थापित किया गया।

पथ मरम्मति कार्य का प्राक्कलन वर्तमान अनुसूची दर पर ही तैयार किया गया है। प्राक्कलन की स्वीकृति अपेक्षित है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल परसा


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल परसा


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सोनपुर

FDR

GENERAL ABSTRACT OF COST

Block:- Parsa District:- Chapra
Length of Road:- 2.100 KM
Name of Road:- Restoration For Parsa Bankerwa PWD Road ML College To Latrahiya Dhala Tak

SL. No.	Item of Work	Amount
A	TOTAL COST OF CONSTRUCTION :	17.319 Lacs
	TOTAL :	17.319 Lacs

BB 15/11/20
Junior Engineer

95/11/20
Asstt. Engineer

95/11/20
Executive Engineer

T/A Approved Rs. 17.319 Lacs. (Rs. 3 Seventeen Lakh thirty one thousand & Nine hundred only)

SE
RWD

95/11/20
SE, Chapra,

GENERAL ABSTRACT OF COST FOR FDR OF ROAD

NAME OF ROAD :
DISTRICT
BLOCK
DIVISION
LENGTH OF ROAD (in Km)

Restoration For Parsa Bankerwa PWD Road ML College To Latrahiya Dhala Tal
Chapra
Parsa
Sonpur
2.100

Sl. No.	DESCRIPTION	Amount	1 % Labour Cess	12 % GST	GROSS AMOUNT (LAKHS)
PART-A	INITIAL RECTIFICATION INCLUDING SURFACE RENEWAL				
1	EARTHWORK / BRICK BATS	15.326	0.153	1.839	17.319
TOTAL COST OF PROJECT IN LACS =		15.326	0.153	1.839	17.319

JE
RWD

AE
RWD

EE
RWD

