

Inspection Report for Flood Damage work

Date:-

Name of PIUS :- RWD (W) Division Udaipurhugani

Name of Block :- Alambagan

Name of Road :- PWD Khushan chowk To Balamban Khagariya Bina.

For Road

Damage Location/Chainage :- 0.00 KM to 1.00 K.M, 1.00 K.M to 2.00 K.M.

Damage Length :- 450.00 M.

Nature of damage :- crust damage due to flood and heavy rain.

Details of Restoration Works :- Bricks bats

Material being used in Restoration works:- Brick bats.

Equipments/Tools being used in Restoration works :- Tractor, Manual & roller JCB.

Procedure taken up in Restoration works :- Machines & Manual.

Restored Length :- 450.00 M

For Bridge

1 Damage Location/Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration Works :-

i Material being used in Restoration works:-

ii Equipments/Tools being used in Restoration works :-


iii Procedure taken up in Restoration works :-

iv Restored Length :-


JE


AE


EE


Signature
(Name of inspector)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
FDR					
7.54					
at ofc - mill					
Work - Temporary restoration					
28 Road Govt PWD					
Khurhan chowk To Baisahar					
Khagariya area.					
Year: 2020-2021					

① Bricks laying brick
bat obtained from
chimney - do do
- job - cut

Dst K.M.

$$1 \times 10.00 \times 7.00 \times 0.450 = 31.500 \text{ m}^3$$

$$1 \times 12.00 \times 5.00 \times 0.500 = 30.00 \text{ m}^3$$

$$3 \times 10.00 \times 5.00 \times 0.450 = 67.500 \text{ m}^3$$

$$2 \times 5.00 \times 4.00 \times 0.350 = 14.000 \text{ m}^3$$

$$3 \times 6.00 \times 3.75 \times 0.400 = 27.000 \text{ m}^3$$

Continuation

Continuation

Sch. XLV-Form No. 134

[illegible]

Continuation