

Inspection Report for Flood Damage Work

Date:-

1. Name of PIUs:- Ex. Er. R.W.D. Work Div - Araria

2. Name of Block:- Jekihat

3. Name of Road:- Turkaili uda dhanganu Kalkali Champur Kalkali via Wajidpur
Munkha Gauri Kabristan

A. For Road

1. Damage Location/Chainage :- CH- 1700-1735, 1900-1920

2. Damage Length :- $(25+20) = 45.00\text{M}$

3. Nature of Damage :- Gull damaged

4. Details of Restoration Works:-

(i.) Material being used in Restoration Works:- local sand, Brick bats

(ii.) Equipments/Tools being used in Restoration works:- Tractor with Trolley

(iii.) Procedure taken up in Restoration works:- filled all cuts properly in damaged area

(iv.) Restored Length :-

$(25+20) = 45.00\text{M}$

B. For Bridge

1. Damage Location/Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works:-

(i.) Material being used in Restoration Works:- M.A

(ii.) Equipments/Tools being used in Restoration works:-

(iii.) Procedure taken up in Restoration works:-

(iv.) Restored Length :

Signature of JE/AE/EE

कायंपालक (Name)
ग्रामीण कार्य विभाग (Inspector)
कार्य प्रमण्डल- किरानगर-2

ABSTRACT

Name of Road : Turkaili uda dhangama kalkali chainpur kalkali via wajidpur
nurkha gauliri kabristan
Length : 2.155 km
District : Araria
Block : Jokihat

Sl. No	Particulars	Total Cost (in Rs.)
1	Cost of Road Restoration work	1368575
2	Add G.S.T. @ 12%	164229
3	Add Labour Cess @ 1%	13686
Total Cost		1546489
Say,		15,46,500/-

[Signature]
23/12/2020
J. E.

[Signature]
23/12/2020
A. E.

[Signature]
23/12/2020
E. E.

T/A for Rs. 15,46,500/- (Rupees fifteen lakh fourty six thousand five hundred) only

[Signature]
12/12/20

ESTIMATE FOR ROAD RESTORATION WORK

Name of Road:

Turkaili uda dhangama kalkali chainpur kalkali via wajidpur
narkha gaulri kahrieta

Block: Jokihat length: 2.155 km

Sl. No.	SSR Item No.	Chainage In M.	Cutting In M.	Description	No.	Length (M)	Width (M)	HD (M)	Qty.	Unit	Rate (in Rs.)	Amount (in Rs.)
1	5.7.7	Providing and cutting 62 mm to 75 mm dia bamboo pile to size and making shoes and driving etc. all complete job as per specification and direction of E.I.										
		1700	1745.45		2	150	3		900.00			
		1900	1920.20		0	67	3		0.00			
									900	M	50.20	45180
2	5.7.8	Providing, fitting & fixing 62mm to 75 mm dia bamboo runners in position at every vertical piles with 150 m long nails or 38 swg G.I. wire including cost of G.I. or nails all complete job as per specification and direction of E.I.										
		1700	1745.45		2	4	45		360.00			
		1900	1920.20		0	0	20		0.00			
									360.00	M	28.53	10271
3		Providing and Filling empty cement bags with local sand stitching the bags and placing including supply of suti etc. all complete job as per specification and direction of E.I.										
		1700	1745.45		2	45	0.8	2.5	180.00			
		1900	1920.20		0	20	0	0	0.00			
					29	kgs 1m3			180.00			
						8292	bag		5292	/ bags	38.15	201990
4		Filling and spreading local sand over brick bats as per drawing and technical specification Clause 303.3.9										
		1700	1745.45	(3.5+4.95+3.6)/3=4.00	1	45	6.5	4	1170			
		1900	1920.20	3.5+4.9+2.95/3=3.78	1	20	5	3.78	378			
									1548			
				Deduction for H.P. 1000MM dia	3	0.785	1.52	5.00	18			
				1.52 1.23x1.23=1.52					1530	cum	828.88	859208.00
5		Providing brick bats including spreading laying hand packing and compacting with C.I. Hammer in layers not exceeding 75 mm thick including cost of light, barriers, danger signals, chowkidar, taxes, royalty etc. all complete job as per specification and direction of E.I. excluding cartage cost of bricks.										
		1700	1745.45	(0.30+0.45+0.30)/3=0.35	1	45	4.5	0.35	70.88			
		1900	1920.20		0	20	4.5	0	0.00			
									70.88			
									70.88	cum	2146.02	152028.00
6		Providing and laying of R.C.C. Hume pipe 1103 in 1000mm dia with all complete job as per specification and direction of E.I.										
					0	2	2.5		0.00	M	4781.89	0.00
											Total	1368875
												194228
												13680
											Total=	1544483
											SAY=	1544483

12/12/2020
J.E.
RWD (W) SUB DIV JOKHAT

12/12/2020
RWD (W) SUB DIV

12/12/2020
E.E.
RWD ARARIA

15446500 = 00