

FOR 2020-21

To3 To HANSPURA East to LA

Schedule XLV-Form No. 134

MANIHARI

DIVISION

AZATHASAR

SUB-DIVISION

MEASUREMENT BOOK

258
8/11/20

Name to work—


Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work:- T03 TO					
Hanspura East Tola					
Year:- FOR PART-A (2020-21)					
length:- 3.522 km					
① Providing and laying					
of brick bats					
including spreading					
compacting with					
C.I Hammer all					
comp job —					
CH-	length	Top width			
① R.H.S	7.00 x	$\frac{2.10+3.50}{2} \times \frac{1.80+1.20}{2}$		24.50 m ²	
① L.H.S	80.00 x	$\frac{1.5+2.0+3.2+2.6}{4}$			
		$\frac{1.8+1.5+1.1}{3}$		243.20 m ²	
200 L.H.S	50.00 x	$\frac{3.00+3.40+3.50}{3} \times$			
		$\frac{1.20+1.40}{2}$		181.50 m ²	
300 L.H.S	200.00 x	$\frac{1.6+2.5+3.2+3.9}{4} \times$			
		$\frac{1.5+1.7+1.5}{3}$		877.33 m ²	
Total =				1330.53 m ²	
Limit =				1306.03 m ²	
 S. K. Singh 13/2					
 M. K. Singh 13/2					

Continuation

Abstract of cost

2

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and laying					
of brick bats					
including spreading					
compacting with					
C.I Hammer all work					
sub					
Page - 3/1					
1306.03 m ³ @ Rs 1717.30/m ³					Rs - 2242936.00
					Rs - 2242936.00
Add 12% GST				(+)	Rs - 269152.00
Add 1% GST				(+)	Rs - 22429.00
					Rs - 2534517.00
Total cost of Restoration work					Rs - 25.345

Continuation