

YEAR (2021-2022)

BIHAR District Map



DISTRICT	:-	SHEIKHPURA
BLOCK	:-	GHAT KUSUMBHA
NAME OF ROAD	:-	Dih kusumba to Rajauli
TOTAL LENGTH OF ROAD	:-	3.000 KM
TOTAL LENGTH OF DAMAGE PART	:-	1.500 KM
TOTAL LENGTH OF EFFECTIVE PART	:-	1.181 KM
TOTAL COST OF EMERGENT REPAIR	:-	14.33 Lac
AVERAGE COST PER KM	:-	4.78 Lac
TOTAL COST OF PROJECT	:-	14.33 Lac

SUBMITTED BY:
EXECUTIVE ENGINEER
RWD (W) DIVISION, MUNGER
SHEIKHPURA

स्थल निरीक्षण प्रतिवेदन

वर्ष 2021-22 के बाढ़ में क्षतिग्रस्त पथों में कराने गए मोटरबुल कार्य की जाँच।

पथ का नाम :- धाटकुसुम्मा प्रखण्ड अन्तर्गत डीह कुसुम्मा से एजीली पथ।

पथ की लम्बाई :- 3.00 कि०मी०।

प्राक्कलित राशि :- 14.33 लाख।

अधीक्षण अभियन्ता, ग्रामीण कार्य विभाग, कार्य अंचल, मुंगेर के पत्रांक-1162 दिनांक 16.11.2021 द्वारा प्राप्त निर्देश के अनुपालन में आज दिनांक 21.11.2021 को ग्रामीण कार्य विभाग, कार्य प्रमण्डल, शेखपुरा के अधीन बाढ़ से क्षतिग्रस्त पथ का निरीक्षण सहायक अभियन्ता, श्री जितेन्द्र तिवारी के साथ वर्ष 2021-22 में बाढ़ में क्षतिग्रस्त पथ का कराने गए मोटरबुल कार्य का स्थल निरीक्षण किया। जाँच के समय कार्य प्रमण्डल, शेखपुरा के कार्यपालक अभियन्ता श्री विमल कुमार सहायक अभियन्ता श्री अमिल कुमार एवं कनिष्ठ अभियन्ता श्री पंकज कुमार उपस्थित रहे।

उक्त पथ के निरीक्षण के दौरान पाया गया कि पथ में बने बड़े गड्ढों में Moorum से भरकर उसके ऊपर G.S.B. (Ch.D) (जगह-जगह 200mm एवं 150mm मुटाई में) डालकर समीपन का कार्य करवाया गया है, जिसका शत प्रतिशत जाँच किया गया है, एवं उक्त पथ के प्राक्कलन एवं मापीपुस्त में दर्ज की गई मापी की कार्य स्थल के अनुसार पाया।


सहायक अभियन्ता
ग्रामीण कार्य प्रमण्डल
शेखपुरा


कार्यपालक अभियन्ता
ग्रामीण कार्य प्रमण्डल
शेखपुरा

DETAILS PROJECT REPORT FOR MOTERABLE (FDR)
YEAR (2021-2022)

GENERAL ABSTRACT OF COST

Block:--GHAT KUSUMBHA

District:--SHEIKHPURA

Length of Road:-- 3.000 KM

Name of Road:-- Dih kusumba to Rajauli

SL. No.	Item of Work	Amount
A	COST OF EMARGENT REPAIR	12.32 Lacs
B	ADD 1% LABOUR CESS ON EMERGENT REPAIR	0.12 Lacs
C	ADD 12% GST ON EMERGENT REPAIR	1.48 Lacs
D	ADD 10% SEGNIORAGE FEE ON EMERGENT REPAIR	0.41 Lacs
E	TOTAL COST OF EMERGENT REPAIR	14.33 Lacs
F	AVERAGE COST PER KM	4.78 Lacs
G	FIVE YEAR MAINTENANCE COST INCLUDING LABOUR CESS & GST	0.00 Lacs
TOTAL COST FOR EMERGENT REPAIR OF ROAD		14.33 Lacs


Junior Engineer
RWD (w)
Division,Sheikhpura


Asstt. Engineer
RWD (w) Division,Sheikhpura


Executive Engineer
RWD (w)
Division,Sheikhpura

Ref. E.E. Letter No. 1720 dt. 23.11.2021

① ^{Sanctioned} Technically Approved for Rs. 14.33 lakh
(Rupees Fourteen lakh
thirty three thousand) Only
for construction work & 5 Years Maintenance.

Certified copy

Superin.
Rural Works Department
Works Circle, Munger



Sd
Superintending Engineer
Rural Works Department
Works Circle, Munger